



TEMPORARY CARPARK TO BE PROVIDED IN PHASE 1 AND REMOVED IN PHASE 3. LINE OF FRONT OF EXISTING CAR SPACES TO BE RETAINED TO THE PHASE 2 HOARDING LINE UNTIL PHASE 3.

GAS SKID IS TO BE INSTALLED IN PHASE 1 AND EXISTING METER WITHIN THE PHASE 2 SITE IS TO BE DISCONNECTED. CONNECTION FROM NEW SKID TO EXISTING BOILER ROOM AND AS SHOWN TO THE WEST END OF THE BUILDING.

EXTENT OF PERMANENT CARPARK TO BE BUILT IN PHASE 1

EXISTING PREFABRICATED BUILDING OWNED BY DDLETB DISASSEMBLED AND RELOCATED TO THE WESTERN BOUNDARY DURING PHASE 1 AND DISASSEMBLED AND HANDED TO DDLETB AT OVERALL COMPLETION

EXISTING PREFABRICATED BUILDINGS INDEPENDENTLY OWNED TO BE RETAINED IN USE UNTIL THE NEW EXTENSION IS COMPLETED AND OCCUPIED. THEIR REMOVAL BY THEIR OWNERS TO BE FACILITATED BEFORE THE CAR PARK IS COMPLETED.


2 No. BALLCOURTS THAT CAN ACT AS OVERFLOW CARPARKING

4 No. BALLCOURTS THAT CAN ACT AS OVERFLOW CARPARKING FOR OUT OF HOURS USE OF THE PE HALL.

PHASE 1 EXISTING PREFABRICATED BUILDING OWNED BY DDLETB TO BE DISASSEMBLED AND RELOCATED TO THE WESTERN BOUNDARY AS INDICATED

PHASE 1 CREATING A NEW GRAVEL PATH TO CONNECT SCHOOL ACTIVITIES UNAFFECTED BY CONSTRUCTION WITH THE PLAYING FIELD.

- PHASE 1
- PHASE 2
- PHASE 2A
- PHASE 3



DO NOT SCALE					USE FIGURED DIMENSIONS ONLY					ALL DIMENSIONS TO BE CHECKED ON SITE							
REV.	DATE	DRN BY	CKD BY	APP BY	DESCRIPTION	REV.	DATE	DRN BY	CKD BY	APP BY	DESCRIPTION	REV.	DATE	DRN BY	CKD BY	APP BY	DESCRIPTION

JOB TITLE: LUCAN COMMUNITY COLLEGE  
 CLIENT: ETB DDL  
 DRAWING: SITE PLAN (PHASING PLAN)

DWG. NO.	026
REF.	1400-026
JOB NO.	1400
SCALE	1:500
REV.	DATE
A1	January 2022
STATUS	Planning
DRN BY	CKD BY
PF	

**WA WEJCHERT ARCHITECTS**  
 23 LOWER BAGGOT STREET, DUBLIN 2, D02 K009, IRELAND  
 T: +353 (0)1 661 0321 E: mail@wejchert.ie W: www.wejchert.ie