

**Cuckoo's Nest  
Tallaght**

**Preliminary Construction &  
Environmental Management  
Plan**

**21816**

**June 2022**

***Issue No.1***

**CORA**  
CONSULTING ENGINEERS

**Structural & Civil Consulting Engineers  
Behan House  
10 Lower Mount Street  
Dublin 2  
Tel: 01- 6611100  
Fax: 01-6611119  
E: [info@cora.ie](mailto:info@cora.ie)**

## Table of Contents

<b>1</b>	<b>Introduction</b>	<b>2</b>
1.1	General	2
<b>2</b>	<b>Description of Proposed Development</b>	<b>3</b>
2.1	General	3
2.2	Scope of Construction Management Plan	3
2.3	Access to the Works and Traffic Management	3
2.4	Proposed Building Construction	3
<b>3</b>	<b>Waste Management Plan – Construction Phase</b>	<b>4</b>
3.1	Waste Minimisation	4
3.2	Programme of Waste Management for Construction Works	4
3.3	Construction Waste Disposal Management	5
3.4	On-Site Waste Reuse and Recycling Management	5
3.5	Inert Wastes	5
3.6	Hazardous Wastes	6
3.7	Asbestos	6
3.8	Contaminated Soil	6
<b>4</b>	<b>Environmental Management Plan</b>	<b>6</b>
4.1	Environmental Aspects & Impacts	7
4.2	General Site Works – Construction Phase	7
4.3	Dust Management Programme	8
<b>5</b>	<b>Liaison with Local Community &amp; Traders</b>	<b>9</b>

# 1 Introduction

## 1.1 General

This document presents an outline plan to inform the construction of the proposed development and ensure active control, management and monitoring of waste and environmental impacts associated with the proposed development during both the Construction and Operational Phases.

This plan will be developed by the chosen Works Contractor and implemented throughout the construction phase of the project to ensure:-

- That all site activities are effectively managed to minimise the generation of waste and to maximise the opportunities for on-site reuse and recycling of waste materials.
- To ensure that all waste materials generated by site activities are removed from site by appropriately permitted waste haulage contractors and that all wastes are disposed of at approved waste licensed / permitted facilities in compliance with the Waste Management Acts 1996, 2007 & 2011.
- To manage and control any environmental impacts (noise, vibration, dust, water) that construction work activities may have on neighbouring properties and on the local receiving environment.

In addition a draft Waste Management Plan for the Operational Phase of the development is included which will be developed to ensure that all occupants and users of the development are provided with sufficient facilities to store, segregate and recycle domestic waste.

This Preliminary Waste and Environmental Management Plan will demonstrate how it is proposed during the Construction Phase to comply with the following relevant legislation and relevant Best Practice Guidelines:-

- *Waste Management Acts 1996 to 2011*
- *Waste Management (Collection Permit) Regulations 2007 (SI No. 820 of 2007)*
- *Waste Management (Collection Permit) Amendment Regulations 2008 (SI No. 87 of 2008)*
- *Department of the Environment, Heritage and Local Government – Best Practice Guidelines on the Preparation of Waste Management Plans for Construction and Demolition Projects – July 2006.*

It is proposed that during construction the Design Team for the project will monitor the Contractors Site Management Team to ensure that all aspects of the proposed CEMP are adhered to and in addition will provide specialist environmental monitoring, consultancy and auditing services as required to ensure that all potential environmental impacts on the local receiving environment and on local residential amenity are controlled at source and minimised to acceptable levels and that all wastes generated by site activities are minimised, segregated, re-used, recycled or correctly disposed of by licensed / permitted waste contractors.

Each section of the Construction and Environmental Management Plan presents the potential environmental impacts, proposed monitoring methodologies, limit values where applicable, based on the concept of Best Practice and the proposed mitigation measures to be implemental at the site. Reference to National and International Standards are also included where relevant.

## 2 Description of Proposed Development

### 2.1 General

The overall site is circa 2050m<sup>2</sup> and is currently occupied by a Public House. The original Cuckoo's Nest Pub is to be retained, with previous extensions to the rear to be demolished. The surrounding ground is impermeable.

It is proposed to develop the existing site with the redevelopment of and extension to the retained Public House, and construction of a grocery shop at Ground Floor level, with the provision of 11no. apartments across the First, Second, and Third floor, along with associated vehicular access, parking, and site works .

### 2.2 Scope of Construction Management Plan

The range of works to which this Preliminary Construction & Environmental Management Plan will be integrated into during the design phase and construction phase of the site over an approximate 18 month period, are summarised as follows:-

- Clearing of the site, demolition of existing structures as required, and ground preparation works
- Site works including drainage and access points.
- Excavations on the site for strip footings and below ground drainage.
- Construction of new building
- Waste Management during the Construction Phase.

It is proposed that this Preliminary Construction & Environmental Management Plan will be developed by the Contractor at the beginning of the construction phase of the works and include a detailed Sequencing and Phasing Schedule and Traffic and Parking Management Plan for the works.

### 2.3 Access to the Works and Traffic Management

The access to the site will be via Greenhills Road, with an existing access road to the north of the existing Cuckoo's Nest Pub .

Marshalling of vehicles locally at the entrance point to ensure safe access and egress from the site.

In relation to Traffic Management and Access, the following is proposed:-

- Vehicles and construction vehicles shall park and set down within the site boundary during the works. Any staff vehicles will be parking in designated parking places within the site boundary.
- Pedestrian routes past the site works will be maintained during the works and the site access on the local industrial estate roads will have a Marshall/Banksman.

A more detailed Construction Traffic Management Plan shall be provided by the Main Contractor specific to the site and contain developed details of the measures as noted above and in particular take into account access and egress from the site of the works, parking & existing road users.

### 2.4 Proposed Building Construction

It is proposed to construct 11no new apartments, along with a new Grocery Shop, and the redevelopment and extension of an existing Public House.

Given the form of the building and expected ground conditions pad foundations are proposed and excavation shall be for circa 1.5m depth where pads are required. Elsewhere, the site shall be stripped of all topsoil and made ground to formation level, and built up with appropriate fill materials

For the construction of the building, it is proposed to in-situ concrete columns at ground floor level, with transfer beams at 1<sup>st</sup> floor. 1<sup>st</sup>, 2<sup>nd</sup>, 3<sup>rd</sup> Floor, and roof are to be constructed of a precast concrete cross-wall structure.

Stability to the structure will be provided by a stair and lift core which extends from ground level to the roof. Facades are as indicated on Architectural drawings. Internal stairs and lift will be provided in a central core to allow access to the upper floors.

Surface water drainage will be dealt with on-site using a series of measures to provide at least two treatment stages.

During the detailed design stage of the project, particular attention will be paid to the detailing of sound insulation and joints to prevent sound transmission for the public areas on Ground Floor level to the apartments above.

### 3 Waste Management Plan – Construction Phase

Waste materials generated by earthworks, demolition and construction activities will be managed according to the Department of the Environment, Heritage and Local Government's 2006 Publication - *Best Practice Guidelines on the Preparation of Waste Management Plans for Construction and Demolition Projects*.

The Waste Management Plan will specifically address the following points:-

- Analysis of waste arising / material surpluses
- Specific Waste Management objectives for the Project including the potential to reuse and process on-site demolished buildings for further use in the construction phase.
- Asbestos Removal
- Methods proposed for Prevention, Reuse and Recycling
- Waste Handling Procedures
- Waste Storage Procedures
- Waste Disposal Procedures
- Waste Auditing
- Record Keeping

#### 3.1 Waste Minimisation

Soil and deleterious material from the site strip and excavations from forming the foundations shall be removed from the site.

It is not proposed to 'stockpile' any of this material on the site but to excavate directly into trucks and remove from the site.

Construction Waste minimisation and prevention shall be the primary responsibilities of the Purchasing Manager and the Project Manager for the Contractor during construction of the buildings and they shall ensure the following:-

- Materials will be ordered on a 'just in time' basis to prevent over supply and site congestion.
- Materials shall be correctly stored and handled to minimise the generation of damaged materials.
- Materials shall be ordered in appropriate sequence to minimise materials stored on site.
- Sub-contractors will be responsible for similarly managing their wastes.

In addition, as the useable area for construction is confined the Contractor will need to carefully manage storage of materials on site.

#### 3.2 Programme of Waste Management for Construction Works

The Project Manager for the Contractor will determine the best methods for waste minimisation, reduction, reuse, recycling and disposal as the construction phase progresses and waste materials are generated in accordance with procedures outlined in the waste management plans.

### 3.3 Construction Waste Disposal Management

It is proposed that from the outset of construction activities, a dedicated and secure compound containing bins and/or skips, into which all waste materials generated by construction site activities will be established at the site.

In order to ensure that construction staff correctly segregate waste materials, it will be the responsibility of the Site Construction Manager to ensure all staff are informed by means of clear signage and verbal instruction and made responsible for ensuring site housekeeping and the proper segregation of construction waste materials.

It will be the responsibility of the Project Manager or his/her delegate that a written record of all quantities and natures of wastes exported off-site are maintained in a Waste File at the Project office and that all contracted waste haulage drivers hold an appropriate Waste Collection Permit for the transport of waste loads.

It is proposed that waste materials generated by the demolition of existing structures and the construction of new structures will be collected and stored in separate clearly labelled skips in a predefined waste storage area in the site compound and that these materials will be collected by a Permitted Waste Contractor holding an appropriate Waste Collection permit in compliance with *Waste Management (Collection Permit) Regulations 2007 (SI No. 820 of 2007)* and *Waste Management (Collection Permit) Amendment Regulations 2008 (SI No. 87 of 2008)* and that they will be sent for recycling and reuse to appropriately Permitted / Licensed Waste Facilities in compliance with *Waste Management (Facility Permit and Registration) Regulations S.I. No. 821 of 2007* and *the Waste Management (Facility Permit and Registration) Amendment Regulations S.I. No. 86 of 2008*.

Prior to the commencement of the Project, the Construction / Project Manager shall identify permitted Waste Contractor(s) who shall be employed to collect and dispose of all wastes arising from the project works. In addition, the Construction / Project Manager shall identify all waste licensed / permitted facilities that will accept all expected waste exported off-site and will maintain copies of all relevant Waste Permits / Licences as required.

### 3.4 On-Site Waste Reuse and Recycling Management

Due to the confined nature of the site (as building works are proposed on the full footprint), it will not be possible to reuse or process materials that arise from the demolition process on the site. The limited amount of material generated will be taken off site for processing and recycling.

### 3.5 Inert Wastes

Waste materials that will be generated from the site excavation is expected to be limestone till and compacted topsoil, and some fill materials. Some demolition wastes will be generated which will not be inert – such as the potential for Asbestos Containing Materials arising from the demolition of the existing structure and other made ground materials found in the upper layer of the site.

The waste material generated by construction works will be mixed Construction & Demolition (C&D) waste, comprising of concrete, tiles, ceramics, bricks and blocks. Material will be sorted and separated on site into different classifications for removal off site which is considered standard procedure.

All wood waste generated by site works will be inspected and examined and will be segregated as re-useable wood and scrap wood waste.

### 3.6 Hazardous Wastes

While it is not anticipated to encounter hazardous wastes on the site (apart from asbestos – see below), should any be encountered, the following procedure should be followed. The management of all hazardous waste arising (such as but not limited to asbestos and lead) if they occur, shall be coordinated in liaison with Health and Safety Management.

### 3.7 Asbestos

There is a potential risk of encountering hazardous wastes on the site in the form of Asbestos Containing Materials including but not limited to asbestos corrugated roof sheeting, and insulation to pipes. Prior to demolition of any of the structures on the site, an Asbestos Survey will be undertaken as required by current Regulations (Safety, Health and Welfare at Work (Exposure to Asbestos) Regulations 2006-2010 to identify if any Asbestos Containing Material (ACM) is present. Following completion of the Asbestos Survey, the following procedures will be followed.

Site demolition works that include the handling of removal of hazardous materials such as asbestos (if identified) will only be conducted by specialist hazardous waste contractors that specialise in the handling of such material. All waste asbestos will be immediately removed off-site following the correct regulated procedures by an appropriately Permitted Waste Contractor holding an appropriate Waste Collection permit and that this hazardous material will be sent for appropriate disposal to an appropriately Permitted / Licensed Waste Facility.

### 3.8 Contaminated Soil

While it is not anticipated that there will be any contaminated soil on the site - as there have been no indications of any contamination on the site, should contamination be discovered in whatever form, the following principals will be followed:-

Where it is discovered that existing grounds including top and sub soils may be contaminated by fuel oil hydrocarbons, these areas of ground will be isolated, tested for contamination, and pending the results of laboratory testing, will be excavated and exported off-site by an appropriately Permitted Waste Contractor holding an appropriate Waste Collection permit and that this hazardous material will be sent for appropriate treatment / disposal to an appropriately Permitted / Licensed Waste Facility. It is the responsibility of the Project Manager or his/her delegate that a written record of all quantities and natures of wastes reused / recycled during the project are maintained in a Waste File at the Project office.

Prior to commencement on site, it is proposed to undertake a further detailed site investigation of the site. As part of this, soils will be tested on a grid system for potential contaminants and the soils across the site will be classified in cells in a Waste Classification Report. These results of this Report will be used to assess the locations where soil being excavated from the site can be directed to.

## 4 Environmental Management Plan

The Environmental Management Plan (EMP) will be implemented to ensure that potential impacts relating to noise nuisance and disturbance, dust deposition nuisance, surface water and vibrational impacts are effectively minimised, controlled and monitored to ensure that the site construction activities do not have an adverse or unacceptable impact on local receptors, adjacent property, adjacent users and human health or on the wider receiving environment.

## 4.1 Environmental Aspects & Impacts

The following section describes the environmental aspects and impacts that are relevant to the construction phase of the proposed development and form the basis of the proposed environmental management and monitoring programme.

Definitions of Environmental Aspects and Impacts:-

Environmental Aspect:	Element of an activity, products or service that can interact with the existing environment.
Environmental Impact:	Any change to the environment, whether adverse or beneficial, wholly or partially resulting from an activity, products or services.
Direct Impacts:	Those impacts associated directly with the environmental aspect (e.g. increased noise and dust levels).
Indirect Impacts:	Those impacts associated indirectly with the environmental aspect (e.g. 'disposal of waste' and 'fumes emitted during transportation to landfill contributing to the greenhouse effect' impact).
Normal Situations:	The project programme is progressing as planned.
Abnormal Situations:	The project programme is not progressing as planned because of unforeseen and unpredictable circumstances.
Emergency Situations:	An unplanned and unwanted situation or activity has occurred (e.g. fire, explosion, malicious damage).

## 4.2 General Site Works – Construction Phase

### 4.2.1 Construction Phase Operating Hours

The proposed operating hours for the project are proposed to be as follows:-

07:00hrs – 18:00hrs Monday to Friday  
07:00hrs – 14:00hrs Saturdays  
Site closed on Sundays / Public Holidays

Compliance with these strict noise controls will be verified by the programme of construction and demolition phase noise monitoring proposed in this CEMP.

### 4.2.2 Temporary Works/Tree Protection Measures

There are no existing trees on the site that are required to be protected as part of the works.

### 4.2.3 Demolition of Structures on the Site

There are no structures on the site which require demolition

### 4.2.4 Excavations on the Site

Strip and pad foundation systems shall have minimal excavations over the whole area of the site. Geotechnical Investigations have yet to be completed. Based on a desk study, it is expected that made ground, on till derived from limestone, on bedrock will be encountered on site

### 4.2.5 Construction of Superstructure of Buildings

It is proposed to construct the building using a mixture of types of constructions:-

- Cast in-situ concrete elements – pad foundations, ground bearing slabs, staircores, column transfer beams
- Precast Concrete – Walls and floors from 1<sup>st</sup> floor to Roof
- Insulated Panels – Facades to building



- Glazing – facades to building.

Using these forms of construction – as most of the elements are prefabricated off site – will help reduce the construction time of the project.

#### **4.2.6 Provision for loading and unloading materials**

The loading and unloading of materials at the site has the potential to generate elevated levels of noise and dust as a result of vehicle movements (trucks, vans, mobile cranes) throughout the working day at the site. It is proposed that dedicated delivery area shall be clearly identified at the site. Any material stockpiles shall be located as close as possible to the location where they are to be used so as to minimise associated vehicle activities and therefore minimise the potential for noise and dust nuisance on the site. Contractors delivering fine aggregate materials in open top delivery trucks to the site shall be instructed to use a suitable cover so as to minimise the potential for wind to generate airborne dusts on transit to the site and to minimise the impacts on local air quality on the greater environment over the transport route from source to delivery point. Drivers delivering materials to the site shall be instructed by site management to turn off idling vehicle engines when the vehicles are on site for extended periods.

Dedicated delivery areas will provide for the orderly management of delivery vehicles and the containment of spilled materials shall they arise, the concentration of specific site activities in a dedicated area away from the closest receptors and the ability to better manage and control potential noise and dust impacts.

#### **4.2.7 Storage of plant, materials and operatives vehicles**

It is proposed that all plant, materials and operatives vehicles shall be stored in dedicated compound areas within the site in order to minimise the interaction that each element may have on the other. That is, the separation of operative vehicles from aggregate material stockpiles will minimise the potential for vehicle movements to generate dust. All plant shall be stored in a dedicated area following the cessation of site activities at the end of each working day or during periods when the plant is not being utilised. It is recommended that a specific area on site shall be delineated.

Site vehicles and mobile plant (e.g. Generators) have the potential to contaminate soil and groundwater by leaking oil or fuel. The storage of these items of plant in a suitable dedicated area on mobile bunded units and drip trays will serve to minimise the potential for contamination as any leaks, oil spills or stains on the ground will be more readily identifiable and will better ensure that an immediate or more timely response.

The Site Manager shall conduct a daily visual inspection of the site to identify any signs of ground contamination from plant storage areas and that where a spill is identified, the source shall be identified and the appropriate repair / maintenance be conducted. All daily visual inspections shall be recorded by the site manager or his/her delegate on a "Daily Site Inspection Sheet". All fuels, oils and liquid materials shall be stored in a dedicated bunded area or within a dedicated impermeable storage unit to minimise the potential for soil and groundwater contamination. Storage units containing all fuels oils and liquid material must be locked and secured overnight so as to prevent against pilferage and vandalism.

A policy of "zero tolerance" shall be applied at the site in relation to the dumping of empty or partially empty oil, lubricant, fuel, or any other non solid material in the vicinity of the site. All empty containers must be stored in a dedicated area designed to prevent the contamination of soil and groundwater as a result of leaking drums or containers prior to the proper disposal off site to a suitably licensed waste disposal facility.

### **4.3 Dust Management Programme**

Construction site activities have the potential to generate fugitive emissions of dust levels as a result of vehicle movement on unsealed site surfaces, windblown dusts from aggregate / fine material stockpiles, angle grinding of concrete and stone, crushing activities if required and the movement and deposition of aggregates, soils / clay and other materials at the site.

#### 4.3.1 Proposed Dust Monitoring Programme

Dust deposition levels will be routinely monitored in order to assess the impact that site activities may have on the local ambient air quality and to demonstrate that the environmental control measures in place at the site are effective in minimising the impact of construction site activities on the local receiving environment.

#### 4.3.2 Dust Management and Suppression / Abatement Techniques

It shall be the responsibility of the site manager to ensure that dust emissions generated by site activities are controlled and minimised and as such will implement appropriate dust suppression techniques as appropriate. Appropriate techniques will include water spraying of stockpiles and haul roads and temporarily curtailing specific operations when unfavourable weather conditions are prevailing (e.g. during dry, windy weather when the prevailing winds may cause dust to be blown towards local receptors).

A road sweeper vehicle shall be used to clean soiled roads in the vicinity of the site when required. This will also ensure that the potential for elevated concentrations of particulate matter entering any surface water drain will be minimised.

The Site Manager shall maintain a complaints log and in the event of a complaint relating to dust nuisance, an investigation shall be initiated.

## 5 Liaison with Local Community & Traders

It is recognized that there may be concerns among the local Community & Traders about the impacts of construction. In addition, to developing this Preliminary Plan and setting out clear and thorough procedures for the management of the project the Contractor will be required to:

- Appoint a Community Liaison Officer as a single point of contact to engage with the local businesses and residents to respond to concerns.
- Ensure specific construction tasks such as large concrete pours and material deliveries are pre-planned and scheduled to minimize disruption where possible.
- Keep local businesses informed of progress and the timing of particular construction activities that may impact on them



Cian Glennon  
B.E. (Hons) , M. Eng, C.Eng., M.I.E.I.

For and on behalf of  
**CORA**  
CONSULTING ENGINEERS