Newtown House Newtown Eadestown Naas Co. Kildare Tel:+353 (0)87 1335995 email: bjackson@goodrock.ie

Mr Eoin Burke, Senior Planner Land use, Planning and Transportation Department, South Dublin County Council County Hall, Tallaght, Dublin 24

8<sup>th</sup> November 2022

Re: Adamstown SDZ Planning Scheme Phasing Status

Dear Mr Burke,

I am writing to provide a status update for the Phasing requirements in Adamstown SDZ.

## **Planning & Unit Occupations Status:**

As of the 08<sup>th</sup> November 2022 planning permission for 6,881 residential units has been granted in the SDZ.

Up to the 30<sup>th</sup> June 2022 we have closed and occupied a total of 3,331 units which places the scheme in Phase 4. Further to SDCC correspondence on 25<sup>th</sup> October 2019 the Phase 3 infrastructure requirements have been satisfactorily addressed.

However, given that we are now imminently entering Phase 5, we set out below how we have satisfactorily addressed the Phase 4 infrastructure requirements and the current infrastructural status of Phases 5 & 6 and estimated proposed timelines for the completion of same.



# **Infrastructure Status:**

The Planning Scheme (2014) acknowledges that the following Phase 4, 5, and 6 infrastructural requirements had already been 'complete' at that time: -

Phase 4 (2601-3400 units),

• Primary School #1 and #2 and, Secondary School

Phase 5 (3401-4200 units)

- The doubling of the Dublin-Kildare suburban railway
- Adamstown Railway Station

Enclosed is an indicative colour coded roads and infrastructure map with numbered junctions for ease of reference.

The roads and infrastructure\* required for completion under the 2014 Planning Scheme are coloured as follows:

The Phase 4 roads and facilities are coloured yellow.

The Phase 5 roads and facilities are coloured blue.

The Phase 6 road is not shown as it is a minor cross link in the Tandy's Lane Village tile. Phase 6 facilities are shown in brown

The Phase 4, 5, & 6 items that were incomplete at the date of publication of the 2014 Planning Scheme and their current status and estimated proposed timelines are as follows:

### Phase 4 (2,601-3,400 units)- **Infrastructure Requirements Complete**

- Completion of Airlie or Tandy's Lane Park (from Phase 3) including pitches/courts, play facilities, landscaping and footpaths. Current Status: Complete. Tandy's Lane Park is complete and open to the public addressing the Phase 4 requirement SDCC have advised that Airlie Park is earmarked to be open in January 2023 which will meet the Phase 6 requirement.
- The Link Road to the rear of the existing Lucan District Centre with pedestrian/cycle or vehicular access to the centre. Current Status: Complete. This pedestrian/cycle link as detailed in the granted Somerton II planning permission ref SDZ19A/0004, Condition 3 is now complete addressing the SDZ infrastructure requirements. We note that SDCC have had direct discussions with the Lucan



Shopping Centre landlord regarding upgrading works to the pedestrian/cycle facilities within the Centre and outside the SDZ and that these are subject to An Bord Pleanála.

- The northernmost, central and southernmost sections of the central spine of Loop Road #2 (Adamstown Boulevard) and provision of a dedicated QBC Busway. Current Status: Complete. This is road (J25 to J17) is granted under Planning refs SDZ18A/0002 and SDZ 18A/0009 is complete and open to the public. It should be noted that the footpaths/cycle immediately adjacent (north and west) to Tandy's lane Village tile will be completed in tandem with the housing development in that tile to allow those sites be completed efficiently and safely\*.
- Part of Northern section of Loop Road #3. Current Status: This road (J22 to CLR) was granted planning permission under SDZ16A/0003. It has been completed and is open to the public.
- Two cross links between Loop Road #1 and #2, one of which comprises the northern eastern section of the Loop Road around Adamstown District Centre. Current Status: Complete. The northern Cross link (J39 to J21) is granted under planning reference SDZ18A/0009. It is complete and open to the public. The Northern Footpath will be completed in tandem with the adjacent Tandy's Lane residential site\*. The Southern Cross Link (J12 to J18) was granted under SDZ06A/0005. It is complete and open to the public.
- The provision of the surface water drainage on a pro- rata basis Current Status: Complete

#### Phase 5(3,401-4,200 units)

- Health Centre. (Provision is to be made for a Primary Health Care Facility within the SDZ lands). Current Status: Planning Granted for No.1 Adamstown Boulevard Change of Use to Health Centre. Detailed discussions to finalise terms with an operator are currently being concluded. It is intended that fitout will be commenced in 2022 with operation to commence in 2023.
- Commencement of Airlie or Tandy's Lane Park (whichever has not been provided in Phase 3-4) Current Status: Complete. Tandy's Lane Park is completed as per the Phase 4 requirement. Planning permission for Airlie Park is granted and it is substantially complete. SDCC have advised that Airlie Park is earmarked to be open in January 2023 which will meet the Phase 6 requirement.
- Provision of minimum floor space of Tandy's Lane Village OR Tobermaclugg Local Centre (1,620 sq.m or 1,800 sq.m). (choosing the District Centre option)

OR



- Minimum 3600 sq.m floorspace provision in the District Centre. Current Status: Planning application has been granted under SDZ20A/0008 and is under construction and due to be completed Q1 2023
- The north western section of the Loop Road around Adamstown District Centre Current Status: This road (J18 to J35) was granted under permission SDZ 06/0005 and is constructed. A contractor has been appointed to complete finishing works in conjunction with Aderrig Phase 1 residential tile. It is intended that these finishing works will commence Q1 2023 and be completed in Q2 2023\*.
- A District Centre busway loop road adjoining Adamstown Station Current Status: Complete. This is open to the public with public lighting and signals operational and Dublin Bus operates a regular bus service which services the Adamstown Station\*. Works are currently ongoing here to upgrade certain active travel elements of Station road are ongoing and will be completed in Q1 2023\*.
- Provision of a minimum of 65 full-time childcare spaces Current Status: Complete.
  200 childcare spaces have been granted permission under Shackleton 2
  SDZ19A/0011 and St Helens 2 SDZ18/0002. An operator has purchased the Shackleton Mill Creche and fitout is underway with operation intended to commence in 2023.
- Site made available for primary school no. 3 (min 16 classrooms). Current Status: Complete. Tandy's Lane Village school site planning (SDZ21A/0001) is granted and the site has been transferred to the DoES.
- Further assessment of the sewerage works and to upgrade the 9B sewer if required as this phase or a later one specified by the Development Agency arising from the assessment. Current Status: Complete. These upgrade works were completed in conjunction with the construction of the Thomas Omar Way Road works by SDCC. This is now a matter for Irish Water as part of their overall remit relating to the receiving foul water network. To date Irish Water have not raised any concerns regarding capacity for Adamstown.
- The provision of surface water drainage on a pro-rata basis Current Status: Completed
- New junction on the R403 Celbridge Road Current Status: Planning permission is granted. This requirement is being met by SDCC through the LIHAF scheme. Celbridge Link Road is substantially complete and due to open in Q4 2022.
- Celbridge Road Link and Remaining Section of the Northern Part of Loop Road #3 as haul roads where 400 units or more are provided in the four development areas (as shown in fig 4.7a, page 99 of the Planning Scheme) Current Status: Planning permission is granted. This haul road requirement has been met by SDCC



through the LIHAF scheme. Celbridge Link Road is substantially complete and due to open in Q4 2022\*.

#### Phase 6 (4,201-5,000 units)

- A further cross link road between Loop Roads #1 and #2 Current Status: Planning permission has been granted and this road is currently under construction.
- Opening of primary school No. 3 (minimum 16 classrooms) As per Phase 5 above.
- Provision of Civic Centre/Library Building (not illustrated). Design has been included in the Adamstown Station tile masterplan. This item is to be delivered under URDF in accordance with the Public Spending Code and the approved Preliminary Business Case.
- Completion of Park commencement (Airlie or Tandy's Lane) in Phase 5 including pitches/courts, play facilities, landscaping and footpaths. Current Status: Planning permission for Airlie Park is granted and it is substantially complete. SDCC have advised that Airlie Park is earmarked to be open in January 2023 which will meet the Phase 6 requirement.
- The provision of surface water drainage on a pro-rata basis. Current Status: Complete
- Celbridge Road Link and Remaining Section of Northern Part of Loop Road #3 as haul roads (if not already provided) where 400 units or more are provided in the four development areas as shown on Figure 4.7a Current Status: Planning permission is granted. This haul road requirement has been met by SDCC through the LIHAF scheme. Celbridge Link Road is substantially complete and due to open in Q4 2022\*.

We would also like to draw the Council's attention to the phasing requirements associated with Civic Centre/Library Building and Boulevard Park in the approved URDF programme. These projects are being undertaken strictly in accordance with the Public Spending Code and Sponsoring Agency and Approving Authority approvals under the code and the URDF scheme, lie outside the control of the SDZ landowner's control. URDF also requires public procurement procedures and timelines which can delay delivery. The Landowner's and SDCC have been actively collaborating to ensure these projects remain on programme despite these additional PSC requirements. It is essential these projects are delivered on programme by all parties to ensure continued delivery of housing in Adamstown.



Finally, we would like to reconfirm our ongoing commitment to housing and infrastructure in Adamstown SDZ.

For and on behalf of the SDZ landowners Quintain Ireland, Cairn Homes and Hugh McGreevy &Sons

Yours sincerely,

 $Brendan\ Jackson\ _{CEng\ MSc\ BEng\ (Hons)\ MIEI\ MIAgrE}$ 

Director

\*Note: Given housing construction is taking place immediately adjacent to some of these roads certain minor works connected with the completion of the housing construction is ongoing and we reserve the right to temporarily close sections of road in the interests of health & safety and the orderly development of the site. Suitable safe alternative routes will be provided. Building and facility locations shown are indicative only and subject to move location following detailed design and planning

Cc Mr Mick Mulhern, Ms Gormla O'Corrain, Mr Colm Harte, Mr Colin Clarke, Mr Padraig Collins, Mr William Byrne,