Land Use Planning and Transportation Department South Dublin County Council County Hall Tallaght **DUBLIN 24** 

## For the attention of Z. McAuley, Senior Planner (planningdept@sdublincoco.ie) and (planenforcement@sdublincoco.ie)

Our Ref: BOC\IPM-JBAI-XX-XX-LT-BD-0001.docx SDCC Ref SD21A/0162/C5

29 August 2022

Dear Sirs,

### SD21A/0162/C5 - Brownsbarn, Citywest Campus Dublin 24

We refer to your letter to Thornton O'Connor Town Planning dated 02-06-2022 and to Kavanagh Burke Consulting Engineers dated 05-08-2022 regarding the above project.

JBA Consulting confirms that we have been appointed as Ecological Clerk of Works (ECoW) for the above project. Our ECoW notes (JBA Ref IPM-JBAI-XX-XX-CO-EO-001) from our site visit dated 25-08-2022 are attached. We confirm:

- Temporary fencing for Tree Protection around the riparian strip on the western side of the site has been erected in accordance with the Arboricultural Impact Assessment prepared by Arbor Care Ltd., and no trees have been removed from the riparian strip.
- No temporary lighting has been installed. The permanent lighting scheme is as shown on the attached Landscape Plan (JBA Ref ENO-JBAI-XX-XX-DR-L-002). We confirm this is as assessed in the project EcIA (JBA Ref ENO-JBAI-XX-XX-RP-BD-002) as submitted for planning and that the planted buffer zone along the western side of the site is functioning as a dark corridor as intended. The treeline to the north of the site which is outside the site is also unchanged.

Yours faithfully,

For JBA Consulting Engineers and Scientists Limited

Bennite O'Culla

Bernadette O'Connell

**Director** 

bernadette.oconnell@jbaconsulting.ie

JBA Landscape masterplan showing public lighting (JBA Ref ENO-JBAI-XX-XX-DR-L-002) ECoW Notes from Meeting No. 1 dated 25-08-2022 (JBA Ref IPM-JBAI-XX-XX-CO-EO-001)

cc P. Kavanagh, Kavanagh Burke Consulting Engineers (by email)















Unit 8, Block 660 Greenogue Business Plaza Greenogue Business Park Rathcoole Dublin D24 CY64 Ireland

+353 (0)1 913 1900 info@jbaconsulting.ie

www.jbaconsulting.ie Follow us: 💆 🛅

Registered Office 24 Grove Island Corbally Limerick V94 312N

Ireland

JBA Consulting Engineers and Scientists Limited Registered no: 444752

JBA Group Ltd is certified to: ISO 9001:2015 ISO 14001:2015 ISO 27001:2013 ISO 45001:2018

# RECORD OF MEETING

JBA Project Code 2022s0891

Contract Brownsbarn Construction Stage Compliance

Client Kavanagh Burke Day, Date and Time 25/08/2022

Meeting **ECoW Meeting No.1**Venue Brownsbarn, City West N7



Item Action

### 1. Tree protection

Protective barrier has been erected along western side of site to separate the riparian zone from the development area, see Photos 1 and 2. No trees have been removed or damaged from the riparian zone. The protective fencing has been extended around to the existing trees within the southwest corner of the site to provide screening and to separate trees from construction.

JBA to forward Arborist AutoCAD drawing to allow contractor can check location of tree root protection zone and Arborist protective barrier/fence line.

When confirmed JBA to write to SDCC re their compliance letter dated 05-08-2022.





Photo 1 Protective fencing along northwest corner of site, and on eastern side of riparian zone. Blue mark on ground is location of proposed kerb line.



Photo 2 Protective fencing along southwest corner of site, and on eastern side of riparian zone. Fencing is continued along southern corner to protect immature planting.

# 2. Surface water discharge pipes (2No.)through Riparian zone

Contractor to route pipe trenches through riparian strip to minimise tree removal. If tree removal is necessary then this has to be done after 31st August when bird nesting season is over and under the supervision of JBA ecologist. Trenches for pipes to be as narrow as possible, trenches to be covered over at night with boards to allow mammals to pass over without risk of being trapped in trenches. Boards to have stones/weights to avoid being moved by wind.

Prior to construction of pre-cast concrete headwall straw bales to be placed in river, downstream i.e. north of headwall to catch any sediment that may arise out of the works.

Castlebrowne

Castlebrowne

#### 3. Wall reinstatement work

The wall along the southern boundary of the site hosts Common Polypody and moss species of high local ecological importance (Ref: JBA EcIA Jan 2022). For the reinstatement of the gaps in the wall and infill where the former field gate is located, the contractor to reuse existing facing stone that has moss and other vegetation attached. The vegetation should not be removed from the facing stone and should be handled to avoid damaging the vegetation.

Castlebrowne

