

# DEPARTMENT OF EDUCATION AND SKILLS

Scoil Aine Naofa, Lucan, Co. Dublin

## Traffic Management Plan

**Prepared:** September 2022

**Prepared By:** Instaspace Ltd, Unit 5, Duleek Business Park, Duleek Co. Meath  
Phone: 041 9882656 Email: [info@instaspace.ie](mailto:info@instaspace.ie)

## Contents

1.0 Site Traffic Management Plan – Phase 2 .....	3
2.0 Traffic Management Plan .....	4
3.0 Pedestrian & Vehicular Traffic Management .....	5
3.0 Pedestrian & Vehicular Traffic Management .....	6
4.0 Summary .....	7

**1.0 Site Traffic Management Plan**

<b>Commencement Date</b>	September 2022		
<b>Version</b>	1.0		
<b>Site</b>	Scoil Aine Naofa		
<b>Location</b>	Lucan, Co. Dublin		
<b>Address</b>	Scoil Aine Naofa, Lucan, Co. Dublin		

**Site Plan**



<b>Scope of Work</b>	The Project will consist of the provision of four new classrooms, consisting of modular accommodation school blocks, together with all associated M&E and site works.
----------------------	---

## 2.0 Traffic Management Plan

The following Traffic Management Plan will apply for the duration of the site works.

- Instaspace is responsible for the management of traffic on site in coordination with the other stakeholders on-site, namely Scoil Aine Naofa.
- All personnel, direct and contracted, are obliged to comply with all traffic management measures fully
- The site speed limit is 10Km/H and must not be exceeded.
- Any contractor of Instaspace deemed to be in breach of the Traffic Management Plan (TMP) will be issued with a Non-Conformance Report (NCR).
- Any person interfering with any traffic management control measures will be subject to site disciplinary code
- All personnel must park in the available parking areas assigned. Parking of vehicles will not compromise site safety.
- Access for emergency vehicles will be maintained at all times.
- The site is accessed via the main entry gate to the existing school ground.



- Instaspace will establish a Site compound consisting of a Site Office, Welfare Facilities, and materials storage to the right-hand side of the green line as illustrated.

- 

### **3.0 Pedestrian & Vehicular Traffic Management**

#### **Instaspace Ltd**

Instaspace and all contractors will enter through the accessway described.

Site traffic will enter through the main gateway, on through the site to the gateway located halfway between the main gate and the site access gate (this gate will remain closed at all time), and on to the temporary site access gateway.

Pedestrian fencing will be erected to prevent crossover between staff car parking and construction traffic. This pedestrian fencing will be opened to allow staff access and exit the car park but will remain closed at all other times.

Heras fencing will be erected between the site access route and the school yard, to prevent access for unauthorised personnel gaining access to the site.

The site will be enclosed by Heras fencing for the duration of the works.

#### **Contact Details**

Name: Alan Long

Title: Site Foreman

Phone: 087 229 6708

Email: [alan@instaspace.ie](mailto:alan@instaspace.ie)

### **3.0 Pedestrian & Vehicular Traffic Management**

#### **Scoil Aine Naofa**

Scoil Aine Naofa will access the school ground via the main school entrance gate.

Once on the site the staff will park behind the pedestrian people barriers which will prevent crossover between construction traffic and staff vehicles.

Under no circumstances should the school staff circulate onto the site.

#### 4.0 Summary

<b>Site Location</b>	Scoil Aine Naofa
<b>Site Supervision</b>	Instaspace
<b>Site Supervisor</b>	Alan Long
<b>Site Entry</b>	Main school entrance gate
<b>Site Induction</b>	All personnel are advised of the Traffic Management Plan (TMP)
<b>Maintenance</b>	Instaspace
<b>Storage</b>	At Site Compound Area
<b>Pedestrian Walkways</b>	Indicated by Heras Fencing
<b>Operators</b>	All plant operators have CSCS Cards
<b>Vehicle Operations</b>	Reversing Sounders and Beacons fitted to all vehicles
<b>Parking</b>	Parking facilities are assigned based on availability
<b>Banksmen</b>	Banksmen are appointed for Loading / Unloading Operations
<b>Seatbelts</b>	Seatbelts must be worn during operations – non-compliance will result in Non-Compliance Report (NCR)
<b>PPE</b>	Full PPE to be worn on site always
<b>Visitors Signage</b>	All Visitors must report to the Site Office signage is displayed
<b>Covid 19 Compliance</b>	All staff are briefed on Covid 19 Measures
<b>Speed Signage</b>	Signage is erected at the entry to the site
<b>Road Signage</b>	Signage is erected at the entry point to the site
<b>Pedestrian Walkway</b>	Signage is erected
<b>Loading /Unloading</b>	Site Supervision
<b>Refuelling Area</b>	Bowser is located on a hard ground surface