

**Construction Environmental
Management Plan
For
Clonburris Strategic Development Zone -
Adamstown extension
(Development Areas AE-S1 &N AE-S2)
SDZ23A/0004**

 QUINTAIN	Construction Environmental Management Plan	Issue date: 26/03/24	Issue No: 01
--	---	-------------------------	--------------

VERSION HISTORY

<u>Section</u>	<u>Revision No.</u>	<u>Revision Date</u>	<u>Prepared by</u>
Planning compliance issue	01	26/03/24	DP

A Contents

VERSION HISTORY	2
1 INTRODUCTION	4
2 CEMP STRUCTURE	4
3 SITE LOCATION AND PROPOSED DEVELOPMENT	5
3.1 Site location.....	5
3.2 Proposed development.....	6
4 CONSTRUCTION PROGRAMME AND PHASING	7
4.1 Demolition Phase	8
4.2 Excavation & Construction Phase.....	9
5 EXCAVATIONS	9
5.1 Archaeological protection and Architectural Heritage.....	9
5.2 Ground Conditions	10
6 SITE LOGISTICS	10
6.1 Site Safety Compliance.....	10
6.2 Site Establishment and Security	11
6.3 Consents and Licenses.....	11
6.4 Services and Utilities	11
6.5 Material Handling and Storage	12
6.6 Visitor Management.....	13
6.7 Site Working Hours.....	13
6.8 Employment and Management Workforce.....	13
6.9 Roles and Responsibilities	14
7 CONSTRUCTION TRAFFIC AND SITE ACCESS	17
7.1 Traffic Queuing.....	20
7.2 Site Hoarding and Security Fencing.....	20
8 SAFETY, HEALTH AND ENVIRONMENTAL CONSIDERATIONS DURING CONSTRUCTION WORKS	20
8.1 Construction Lighting	21
8.2 Air Quality	21
8.3 Ecology	25
8.4 Noise and Vibration.....	26
8.5 Resource and Waste Management	29
9 SUMMARY	36

 <p>Q U I N T A I N</p>	<p>Construction Environmental Management Plan</p>	<p>Issue date: 26/03/24</p>	<p>Issue No: 01</p>
---	--	---------------------------------	---------------------

1 INTRODUCTION

This construction phase environmental management plan (CEMP) is devised as a medium for communicating the environmental arrangements specific to the construction phase of the Residential Development Project; Clonburris Strategic Development Zone - Adamstown extension (development areas AE-S1 and AE-S2) consisting of 385 dwelling units (139 houses, 70 Build-to-Rent duplex / apartments, 72 duplex / apartments and 104 apartments), ranging between two to six storeys in height.

The scheme was granted planning on the 15/12/2023 under register number SDZ23A/0004. This plan aims to meet the requirements under Conditions 21 of DZ23A/0004

The document introduces the management strategy and systems which will be employed by Quintain Construction Company (QCC), its co-contractors and sub-contractors in the execution of the construction stage.

The purpose of the CEMP is to manage construction activities in compliance with all relevant legal and planning requirements. The CEMP describes the objectives, procedures and plans which will be implemented in the management of environmental issues during the construction of the development.

This is a live document and will be updated to include any relevant developments or changes in the design or the construction strategy, which may occur during the execution of the project.

This CEMP has been prepared to account for activities at the site during the excavation and construction phase of the project.

2 CEMP STRUCTURE

This CEMP is based on measures to ensure legal compliance and established good management practice on-site and includes the following sections:

- Description of works.
- Construction programme and phasing.
- Roles and Responsibilities
- Site logistics.
- Workforce.
- Public relations and community liaison.
- Construction traffic and access; and
- Safety, health, and environmental management

3 SITE LOCATION AND PROPOSED DEVELOPMENT

3.1 Site location

Figure 2.1 presents a site plan showing the location of the site at Development Areas AE-S1 and AE-S2 within the Clonburris Strategic Development Zone. Figure 2.1 presents the proposed site layout.

The overall site (c. 9.08 Ha) is located in the townland of Adamstown, within the Clonburris Strategic Development Zone (Adamstown Extension). On lands generally bound by the Dublin-Cork Rail Line to the north; Hayden's Lane and the undeveloped lands of Clonburris Strategic Develop Zone to the east; Lucan Pitch and Putt and the Griffeen River to the south; and Newcastle Road (R120) to the west.




Figure 2.1 Proposed site location

	Construction Environmental Management Plan	Issue date: 26/03/24	Issue No: 01
--	---	-------------------------	--------------

3.2 Proposed development

The development comprises of

- 385 dwelling units (139 houses, 70 Build-to-Rent duplex / apartments, 72 duplex / apartments and 104 apartments), ranging between two to six storeys in height comprising the following: - Total of 139 houses, 70 Build-to-Rent duplex / apartments units , 104 apartment units accommodated in 2 blocks ranging from four to six storeys;
- Private rear gardens are provided for all houses.
- Private patios / terraces and balconies are provided for all duplexes and apartments; Vehicular access to serve the development is provided off the Clonburris Southern Link Street permitted under SDCC Reg. Ref. SDZ20A/0021 and currently under construction.
- Pedestrian and cycle access is also provided to the Newcastle Road (R120) and to the Clonburris Southern Link Street;
- All associated and ancillary site development, infrastructural, hard and soft landscaping and boundary treatment works, including: - A single storey tenant amenity building (c. 170 sq.m); Areas of public open space (1.45Ha); 538 car parking spaces and 878 bicycle parking spaces (660 long-term spaces and 218 visitor spaces); Bin and bicycle stores; Plant provided at undercroft level and additional plant provided at roof level (including 2 solar panels) of the proposed apartment blocks;
- ESB Sub-stations;
- Demolition of remaining walls and hardstanding associated with a former agricultural building; The development proposed includes minor revisions to an attenuation pond, connections to water services (wastewater, surface water and water supply) and connections to permitted cycle/ pedestrian paths permitted under SDCC Reg. Ref. SDZ20A/0021 on a site (c. 8.94 Ha) in the townland of Adamstown, within the Clonburris Strategic Development Zone (Adamstown Extension). On lands generally bound by the Dublin-Cork Rail Line to the north; Hayden's Lane, the Griffeen River and the undeveloped lands of Clonburris Strategic Development Zone to the east; Lucan Pitch and Putt to the south; and Newcastle Road (R120) to the west.
- This site consists of Development Areas AE-S1 and AE-S2 within the Clonburris Strategic Development Zone, as prescribed by the Clonburris Strategic Development Zone Planning Scheme 2019; This application is being made in accordance with the Clonburris Strategic Development Zone Planning Scheme 2019 and related to a proposed development within the Clonburris Strategic Development Planning Scheme Area, as defined by Statutory Instrument No. 604 of 2015.



4 CONSTRUCTION PROGRAMME AND PHASING

The development's construction will be executed in one phase, spanning approximately 48 months for demolition, construction, and commissioning before full operations begin. Construction for P1, P2, and P3, comprising 146 units (28 duplex units and 118 houses) at the southern end of the site, is expected to start in the second quarter of 2024. The subsequent four phases (P4, P5, P6, and P7) are scheduled to commence in January 2026 and expected to take 28 months to complete.

Construction compounds, offices, staff parking, storage areas and wheel washing facilities will be in both the north and south lands of the site during construction.

The proposed phasing breakdown can be seen in figure 3.1 below.

PHASING DIAGRAM CONSTRUCTION




Figure 3.1 Proposed construction phasing of the development

4.1 Demolition Phase

The development will include the demolition of the existing farm building and hardstanding area on site. The demolition shall be in full compliance with BS 6187 "Demolition in Buildings" 1 and all measures necessary will be taken to protect the adjoining buildings from damage and persons from injury. Prior to the demolition works a Construction and Demolition Waste Resource Management Plan in accordance with The Environmental Protection Agency (EPA) of Ireland issued guidelines the 'Best Practice Guidelines for the Preparation of Resource & Waste Management Plans for Construction & Demolition Projects' (2021) will be updated and prepared by the appointed demolition contractor to include any subsequent planning conditions.

The demolition will commence with the removal of any hazardous materials by an appropriately qualified contractor for disposal at an appropriate licensed waste collection facility. All non-structural items will then be removed and segregated for re-use or re-cycling where possible. The remainder of the building structure will be removed in an approved sequence outlined in a Method Statement prepared by the yet to be selected demolition contractor's structural engineer.

	Construction Environmental Management Plan	Issue date: 26/03/24	Issue No: 01
--	---	-------------------------	--------------

4.2 Excavation & Construction Phase

The project excavations will involve excavations for new foundations, site levelling and excavations for roads and services.

The Resource Waste Management Plan prepared by AWN Consulting Ltd (CB/227501.0606WMMR01) for the development, submitted with the planning application will be adopted by the QCC during execution. This plan will be in compliance with the requirements of the 'Best Practice Guidelines for the Preparation of Resource & Waste Management Plans for Construction & Demolition Projects' published by the Environmental Protection Agency (November 2021), which will identify and categorise any waste arising from the development/

The current plan contains the proposals for the minimisation, re-use and re-cycling of site generated waste. As part of this plan separate storage areas will be designated on the site for various types of material in order to maximise the re-use and re-cycling potential. Procedure will also be put in place to ensure that all sub-contractors fulfil the requirements of the Waste Management Plan.

The project involves the construction 385 no. residential units and residential amenities along with all associated site works.

The works will include:

- Site set up, welfare facilities and compound establishment, decommissioning and movement of site compound and facilities as needed.
- Set up of hoarding around compound and the site boundary.
- Erection of safety signage to all areas and implementation of traffic/pedestrian

5 EXCAVATIONS

5.1 Archaeological protection and Architectural Heritage

The proposed development site has also been previously disturbed by construction and agricultural practices, and it is unlikely any archaeological finds will be located on this site.

Should archaeologically features or material be uncovered during archaeological testing or any phase of construction, ground works will cease immediately and the National Monuments Service of the Department of Housing, Local Government and Heritage will be informed. Time must be allowed for a suitably qualified archaeologist to inspect and assess any material. If it is established that archaeologically significant material is present, the National Monuments Service may require that further archaeological mitigation be undertaken.

Furthermore, as noted in Condition 25 of SDZ23A/0004, QCC will appoint a suitably qualified archaeologist to monitor all topsoil stripping associated with the development.

	Construction Environmental Management Plan	Issue date: 26/03/24	Issue No: 01
--	---	-------------------------	--------------

5.2 Ground Conditions

Site investigations environmental soil testing was undertaken by Ground Investigations Ireland (GII) between September and December 2021 and a site investigation and waste classification report was prepared.

In total, ten (10 No.) samples were assessed using the HazWasteOnLine™ Tool. All samples were classified as being non-hazardous. No asbestos traces were found during the routine screening of the samples.

In the event that potentially contaminated material is found on site, this material will need to be segregated from clean/inert material, tested and classified as either non-hazardous or hazardous in accordance with the EPA publication entitled ‘*Waste Classification: List of Waste & Determining if Waste is Hazardous or Non-Hazardous*’³ using the *HazWasteOnline* application (or similar approved classification method). The material will then need to be classified as clean, inert, non-hazardous or hazardous in accordance with the *EC Council Decision 2003/33/EC*⁴, which establishes the criteria for the acceptance of waste at landfills.

In the event that Asbestos containing materials (ACMs) are found, the removal will only be carried out by a suitably permitted waste contractor, in accordance with *S.I. No. 386 of 2006 Safety, Health and Welfare at Work (Exposure to Asbestos) Regulations 2006-2010s*. All asbestos will be taken to a suitably licensed or permitted facility.

In the event that hazardous soil, or historically deposited waste is encountered during the construction phase, the contractor will notify SDCC and provide a Hazardous/Contaminated Soil Management Plan, to include estimated tonnages, description of location, any relevant mitigation, destination for disposal/treatment, in addition to information on the authorised waste collector(s).

6 SITE LOGISTICS

6.1 Site Safety Compliance

QCC will be responsible for overall management of the site for the duration of the proposed works and will progress their works with reasonable skill, care, diligence and to proactively manage the works in a manner most likely to ensure the safety and welfare of those carrying out construction works.

QCC will comply with all relevant Statutory requirements such as the 2005 Safety Health and Welfare at Work Act, The Construction Regulations (SI 291 of 2013), the General Application Regulations (SI 299 of 2007), etc. (and any amendments thereof).

In addition, QCC will comply with all the reasonable safety requirements of the Client, the Project Supervisor for the Design Process, and the Project Supervisor for the Construction Stage

	Construction Environmental Management Plan	Issue date: 26/03/24	Issue No: 01
--	---	-------------------------	--------------

6.2 Site Establishment and Security

The first activity to be carried out at the site will be the establishment of site facilities and security. It is anticipated that site establishment works will take approximately four weeks.

Figure 3.1 shows the proposed locations of the site compound and staff parking. All the sub-contractors as well QCC - the main contractor and project managers will occupy offices within the construction compounds.

The site parking for all staff, contractors and visitors will also be located in this area.

The carpark will be delineated from earthworks operations ensuring cleanliness. The carpark will be cleaned and maintained as required.

6.3 Consents and Licenses

All statutory consents and licences required to commence on-site construction activities will be obtained ahead of works commencing, allowing for the appropriate notice period. These will include, but are not limited to:

- Construction commencement notices; and
- Licence to connect to existing utilities and mains sewers, where required;
- Site notices: A public notice will be erected and maintained at the construction access points in accordance with condition 18 (C). This notice will contain the name of the operating company and contact details, including out of hours contact, which may be used in the event that any person wishes to contact the operator in respect of any disruptive aspect of construction activity

6.4 Services and Utilities

Welfare facilities (canteens, toilets etc.) will be available within the construction compound and this will remain in place for the construction of the proposed development. The offices and site amenities will initially need to have their own power supply (generator), water deliveries and foul water collection until connections are made to the mains networks.

Electrical connections will be made by suitably qualified personnel following consultation with the relevant authorities and will be cognisant of subsequent construction works. High voltage connections will be established for heavy duty equipment and site facilities, as required.

The current electricity facilities on the site of the proposed development are supplied by the ESB through a ring network. All electrical works, including connection to the ESB network will be carried out by a suitably qualified contractor.

	Construction Environmental Management Plan	Issue date: 26/03/24	Issue No: 01
--	---	-------------------------	--------------

Water supply required for welfare facilities, dust suppression and general construction activities will be sourced from the existing public piped supplies running into the site.

Although before connections are established to the water supply it may need to be trucked onto site. As with electrical works, this will be carried out by a suitably qualified contractor. It will be necessary to service the site with a reliable and safe water supply.

Site welfare facilities will be established to provide sanitary facilities for construction workers on site. The main contractor will ensure that sufficient facilities are available at all times to accommodate the number of employees on site. Foul water from the offices and welfare facilities on the site will discharge into the existing sewer on site (the cabins may initially need to have the foul water collected by a licensed waste sewerage contractor before connection to the sewer line can be made).

6.5 Material Handling and Storage

Key materials which will be ordered by specific order for the project, a 'Just in Time' delivery system will operate when viable, to minimise storage of materials, the quantities of which are unknown at this stage.

Where possible it is proposed to source general construction materials from the Dublin area to minimise transportation distances.

Aggregate materials such as sands and gravels will be stored in clearly marked receptacles in the compound area within the site. Liquid materials will be stored within temporary bunded areas, doubled skinned tanks or bunded containers (all bunds will conform to standard bunding specifications – BS EN 1992-3:2006) to prevent spillage.

In line with condition (16) Containment of all construction-related fuel and oil within specially constructed bunds to ensure that fuel spillages are fully contained. Such bunds shall be roofed to exclude rainwater.

Construction materials will be brought to site by road. Construction materials will be transported in clean vehicles. Lorries/trucks will be properly enclosed or covered during transportation of friable construction materials and spoil to prevent the escape material along the public roadway.

The majority of construction waste materials generated will be soil from excavation works. Material will be removed from site regularly to ensure there is minimal need for stockpiling.

In line with condition 16 (f) QCC will ensure Storage of construction materials will not be permitted on any public road or footpath, unless agreed in writing with the Planning Authority, having regard to the prior reasonable justification and circumstances of any such storage.

In line with condition 20 (6) QCC will ensure a suitable location for the storage of refuse during the construction and operational phase of the development so as to prevent a public health nuisance

	Construction Environmental Management Plan	Issue date: 26/03/24	Issue No: 01
--	---	-------------------------	--------------

6.6 Visitor Management

Visitors will only be allowed to enter the main site compound via the designated pedestrian access gate. A dedicated, secured footpath to the site office is established at the gate for registration and obtaining PPE prior to entering the site. A log will be maintained by security to control access to the site. Visitors will be required to attend a site-specific induction to allow access to the compound and/or construction site unless being accompanied by an inducted member of the site team.

Visitors will then be taken by an inducted member of the construction team to the required area of the site.

6.7 Site Working Hours

In accordance with Condition 20 (3) of the grant of Planning Permission, no heavy / noisy construction equipment or machinery (to include pneumatic drills, construction vehicles, generators, etc) shall be operated on or adjacent to the construction site before 07:00 hours on weekdays and 09:00 hours on Saturdays nor after 19:00 hours on weekdays and 13:00 hours on Saturdays, nor at any time on Sundays, Bank Holidays or Public Holidays.

Deviation from these times will only take place when written approval is granted by SDCC in exceptional circumstances.

6.8 Employment and Management Workforce

It is estimated that there will initially be 40 - 60 staff on site on a typical day, however during peak construction periods this is expected to fluctuate up to 100-150 staff and contractors on site per day.

Key project managers and main contractor representatives will maintain a presence on site for the whole duration of the project and the labour workforce will be determined by the specialist contractors required on site.

All employees working on the site will be required to have a SafePass Card (or similar approved Construction Health & Safety card), manual handling training, CIF COVID 19 training and the necessary certificates to operate machinery as required. The details of training required, records maintained, and induction procedures will be outlined in the Main Contractor's Health and Safety Plan(s).

	Construction Environmental Management Plan	Issue date: 26/03/24	Issue No: 01
--	---	-------------------------	--------------

6.9 Roles and Responsibilities

The roles and responsibilities of the personnel involved in the construction works are outlined in Table 3.1. However, it will be necessary that all personnel involved in the project are responsible for ensuring the requirements of the CEMP are followed

Role	Main duties and responsibilities
Applicant	<ul style="list-style-type: none"> • Clear Real Estate Holdings Limited will manage the construction stage of the project and will have overall responsibility for the compliance with the CEMP. They will appoint staff and contractors to deliver the various Elements of the development and oversee works carried out on site.
Contractor	<ul style="list-style-type: none"> • Quintain Construction company will carry out all works on site. Works carried out will be overseen by Clear Real Estate Holdings Limited and on a day-to-day basis by the site manager. All contractors on site are required to comply with all elements of the CEMP.
Site Manager	<ul style="list-style-type: none"> • The Site Manager will be responsible for the day-to-day management of the site including compliance of all personnel with the CEMP, in addition to Health and Safety, Environmental and Quality elements. • The Site Manager is responsible for ensuring that all people on-site are provided with relevant information concerning environmental protection. • The Site Manager will be responsible for overseeing any environmental monitoring programmes, carrying out site environmental inspections and audits as necessary, and will co-ordinate the environmental monitoring programme. All records of incidents and environmental issues will be collated and maintained by the site manager. • The Site Manager will also be responsible for reviewing all risk assessment method statements and ensuring an appropriate programme of toolbox talks are developed and effectively communicated. The site manager will be responsible for overall waste management issues arising from the project. These would include: Implementation and monitoring of waste minimisation, segregation and safe disposal measures and Dissemination of waste reduction and waste management procedures to all relevant personnel on site.
Project Ecologist	<p>The primary responsibilities of the PE shall be to:</p> <ul style="list-style-type: none"> • Act as the contact for the Planning Authority and agree the frequency and number of site inspections and monitoring programme for the implementation of the biodiversity related mitigation of the updated Ecological Impact Assessment, CEMP and

	<p>the objectives and actions of the Habitat and Species Management Plan.</p> <ul style="list-style-type: none"> • Act as the primary on-site ecological contact for the PC and SM regarding implementation of the biodiversity related mitigation of the final Ecological Impact Assessment, CEMP and the objectives and actions of the Habitat and Species Management Plan; • Ensure compliance with all Biodiversity related mitigation of the final Ecological Impact Assessment, CEMP and also the objectives and actions of the Habitat and Species Management Plan; • Request relevant records and documentation from the SM where necessary; • Attend routine meetings with the SM; • Keep detailed records of any ecological incidents and the remedies required and implemented. Report these to the PC and Planning Authority; • The PE shall produce the staged monitoring reports in agreement with the Planning Authority on the implementation of Biodiversity related mitigation of the updated Ecological Impact Assessment, CEMP and also the objectives and actions of the Habitat Management Plan; The PE shall submit these directly to the Planning Authority and to the PC. • The PE shall also act as overall technical advisor to the PC and SM regarding the implementation of all Biodiversity related mitigation of the updated Ecological Impact Assessment, CEMP and also the objectives and actions of the Habitat Management Plan <p>Note: No modifications to the final Ecological Impact Assessment and/or Habitat Management and Species Plan can be made post planning permission that will alter the outcomes of the ecological assessments in terms of significance of impacts or that will affect the objectives of the SDZ Biodiversity Plan.</p> <p>Therefore, no modifications can be made without prior agreement with the Planning Authority and no modifications will be proposed that will negatively impact biodiversity.</p>
<p>All Staff & Subcontractor</p>	<ul style="list-style-type: none"> • All staff and subcontractors have the responsibility to comply with the CEMP including environmental procedures on site to minimise environmental impacts, avoid pollution on-site, including noise and dust, and to respond quickly and effectively to an incident to avoid or limit environmental impacts. • All incidents must be reported to the Site Manager immediately.
<p>Construction consultation and local liaison</p>	<p>In accordance with condition 18 (a) QCC will appoint a Community Liaison officer who will be responsible for keeping local residents and businesses informed of progress and timing of particular construction activities that may impact on them, including any special permissions given for out of hours work.</p> <p>The QCC representative will communicate with the local community and respond to concerns raised as relating to the construction of the subject development.</p> <p>Pre-commencement:</p>

	<ul style="list-style-type: none"> • Erection of signage at the site entrance detailing the relevant contact details for the CLO • Preparation of information boards and/or flyers in advance of commencement on site informing local residents of commencement of the project and details of any expected impacts <p>During construction:</p> <ul style="list-style-type: none"> • Communicate with local residents and other relevant stakeholders regarding site progress via social media and/or noticeboard • Arrange and attend regular meetings with local residents' group and management company as necessary to ensure the community is fully informed of any works that may impact them such as upcoming concrete pours and power floating • Reporting to the Planning Authority <p>The Designated Community Liaison Officer will be:</p> <p style="padding-left: 40px;">Mr David Purtell Quintain Developments Ireland Limited Fitzwilliam Court Leeson Close Dublin 2 01-5260352</p>
<p>Environmental liaison officer</p>	<p>QCC will appoint a designated environmental liaison officer to site during construction works.</p> <p>Any noise complaints will be logged and followed up in a prompt fashion by the liaison officer. In addition, where a particularly noisy construction activity is planned or other works with the potential to generate high levels of noise, or where noisy works are expected to operate outside of normal working hours etc., the liaison officer will inform the nearest noise sensitive locations of the time and expected duration of the noisy works.</p> <p>Any noise complaints related to activities at the site will be logged and investigated and, where required, measures taken to ameliorate the source of the noise complaint.</p>

Note: In accordance with condition 18 (a) all changes in these personnel or particulars during construction will be notified to the Council as soon as they occur.

7 CONSTRUCTION TRAFFIC AND SITE ACCESS

The proposed main construction access route to the proposed development is from the N4 via the R120. The R120 forms the western boundary of the site and is a regional road from Lucan to Rathcoole. Exiting the N4 at junction 4 and travelling for 2.1km along the R120 (c. 5 minutes) then turning left onto Hayden's Lane is the point of access to the site. The N4 is the main route from Dublin to Sligo. The M50 is accessible from the N4, junction 4 by travelling eastbound for 4.7 km (c. 5 minutes) to junction 7. The route is shown in Figure 6.1 below.



Figure 6.1 Proposed Construction Traffic Route from the Subject Site to the N4 (Source: Google Earth)

The N7 is also accessible from the site by travelling southbound for 5.3km (c. 8 minutes) to junction 2. The N7 is a national primary road from Dublin to Naas, where it becomes the M7 Dublin to Limerick Motorway. The N7 is accessible via regional roads R120, R134 and R136, the route is shown in Figure 6.2 below.



Figure 6.2 Proposed Construction Traffic Route from Subject Site to N7 (Source: Google Earth)

Construction access to the subject site is shown in Figure 6.3 below, there will be two entrances to the site from Hayden’s Lane, one entrance to access the southern site and one entrance to access the northern site.

The proposed construction vehicle routes will need agreed upon with SDCC and TII prior to site workings beginning.



Figure 6.3 Proposed Site Entrance (Source: Google Earth)

	Construction Environmental Management Plan	Issue date: 26/03/24	Issue No: 01
--	---	-------------------------	--------------

Due regard will be paid to minimising any impacts by construction vehicles on the existing developments in the area. Should routes become an issue, then the position will be reviewed by the Project Team and changes made.

Two-way traffic will be maintained throughout the project. Advanced warning signs will be placed at sufficient distances to taper off the entry and exit points. Pedestrian marshals will be used as and when required. Traffic management will be undertaken for the site works in accordance with the principles outlined below and shall comply at all times with the requirements of:

Department of Transport Traffic Signs Manual 2010 – Chapter 8 Temporary Traffic Measures and Signs for Roadworks

Department of Transport Guidance for the Control and Management of Traffic at Road Works (2010)

Any additional requirements detailed in Design Manual for Urban Roads & Streets (DMURS)

Two-way traffic will be maintained throughout the project. Advanced warning signs will be placed at sufficient distances to taper off the entry and exit points. Pedestrian marshals will be used as and when required. Traffic management will be undertaken for the site works in accordance with the principles outlined below and shall comply at all times with the requirements of:

- Department of Transport Traffic Signs Manual 2010 – Chapter 8 Temporary Traffic Measures and Signs for Roadworks
- Department of Transport Guidance for the Control and Management of Traffic at Road Works (2010)
- Any additional requirements detailed in Design Manual for Urban Roads & Streets (DMURS)

No heavy / noisy construction equipment or machinery (to include pneumatic drills, construction vehicles, generators, etc) shall be operated on or adjacent to the construction site before 07:00 hours on weekdays and 09:00 hours on Saturdays nor after 19:00 hours on weekdays and 13:00 hours on Saturdays, nor at any time on Sundays, Bank Holidays or Public Holidays as required by Condition 20(3) of the grant of planning.

Deviation from these times will only take place when written approval is granted by SDCC in exceptional circumstances.

It should be noted that construction traffic generated during the Construction Phase tends to be outside of peak hours.

In general, the impact of the construction period will be temporary in nature. HGV vehicle movements per hour during the busiest period of construction works are estimated at a peak of 5 HGVs per hour arriving and leaving, but the exact figure will be confirmed by the contractor.

Excavated material will be reused as part of the site development works where possible to minimise truck movements to and from the site (e.g. use as non-structural fill under green areas).

QCC will contract the SDCC’s roads department to agree plans prior to commencement of the works.

	Construction Environmental Management Plan	Issue date: 26/03/24	Issue No: 01
--	---	-------------------------	--------------

7.1 Traffic Queuing

Material deliveries and collections from site will be planned, scheduled, and staggered to avoid any unnecessary build-up of construction works related traffic.

Deliveries to site shall be booked in advance using a delivery schedule, to prevent lorry congestion on the road networks surrounding the site. Alternative safe routeways shall be established for traffic and pedestrians where existing routeways must be altered, removed or worked on during the project.

7.2 Site Hoarding and Security Fencing

All areas of construction will be fenced / hoarded off to prevent unauthorized access. This fencing shall remain closed at all times during construction works and closed and locked after construction work hours / break times. This fencing shall be erected in accordance with good practice and the Construction Regulations 2013. Fencing arrangements shall be reviewed as the life of the project progresses.

The site boundary will be secured with a combination of solid timber hoarding and/or palisade fencing and/or demountable ‘heras’ type fencing. The type and exact alignment/location of these may vary during the course of the works.



Fig 5.3 Examples – Demountable ‘Heras’ fence and solid timber hoarding with ballast blocks

8 SAFETY, HEALTH AND ENVIRONMENTAL CONSIDERATIONS DURING CONSTRUCTION WORKS

QCC will prepare a Construction Health & Safety Plan which will be put in place prior to commencement of the works. At a minimum, this plan will include:

- Construction Health & Safety training requirements;

	Construction Environmental Management Plan	Issue date: 26/03/24	Issue No: 01
--	---	-------------------------	--------------

- COVID-19 guidelines;
- Induction procedures;
- Emergency protocols; and
- Details of welfare facilities.

8.1 Construction Lighting

Construction work will generally be confined to daylight hours and lightning will generally not be required for the construction phase. There will however be occasions where the provision of portable lighting will be required (works on roadways and power floating floors as examples). Where possible and without jeopardising site safety lights will be pointed down at a 45-degree angle and away from sensitive receptors. The site compound will have external lights for safety and security. These lights will be pointed down at a 45-degree angle and away from sensitive receptors where possible in line with Condition 20(9) of the grant of planning permission.

8.2 Air Quality

This section describes the site policy with regard to dust management and the specific mitigation measures which will be put in place during construction works. The objective of dust control at the site is to ensure that no significant nuisance occurs at nearby sensitive receptors. In order to develop a workable and transparent dust control strategy, the measures set out below have been formulated by drawing on best practice guidance from Ireland, the UK and the US, such as:

- Department of Environment, Heritage and Local Government (DOEHLG), Quarries and Ancillary Activities, Guidelines for Planning Authorities (2004) ⁴;
- US Environment Protection Agency (USEPA), Compilation of Air Pollutant Emission Factors, AP-42, Fifth Edition (periodically updated) (1986) ⁵;
- The Scottish Office – Development Department, Planning Advice Note PAN50 Controlling the Environmental Effects of Surface Mineral Workings Annex B: The Control of Dust at Surface Mineral Workings (1996) ⁶; and
- Institute of Air Quality Management (IAQM), Guidance on the Assessment of Dust from Demolition and Construction (2014) ⁷.

8.2.1 Site Management

The site activities will be undertaken with due consideration of the surrounding environment and the close proximity of sensitive receptors such as residents and pedestrians. Dust management during the construction phase will be the most important aspect in terms of minimising the impacts of the project on the surrounding air quality. The following measures will also be implemented to ensure impacts are minimised:

	Construction Environmental Management Plan	Issue date: 26/03/24	Issue No: 01
--	---	-------------------------	--------------

- Complaint registers will be kept detailing all telephone calls and letters of complaint received in connection with construction activities, together with details of any remedial actions carried out;
- Equipment and vehicles used on site will be in good condition such that emissions from diesel engines etc. are not excessive; and
- Pre-start checks will be carried out on equipment to ensure they are operating efficiently and that emission controls installed as part of the equipment are functional.

Dust deposition levels will be monitored on a regular basis in order to assess the impact that site activities may have on the local ambient air quality. The following procedure will be implemented:

- The dust deposition rate will be measured by positioning Bergerhoff Dust Deposit Gauges at strategic locations near the boundaries of the site for a period of 30 (+/- 2) days if required. Monitoring should be conducted as required during periods when the highest levels of dust are expected to be generated i.e., during site preparation works and soil stripping activities.
- The exact locations will be determined after consideration of the requirements of Method VDI 2119 with respect to the location of the samplers relative to obstructions, height above ground and sample collection and analysis procedures.
- After each 30 (+/- 2) days exposure period, the gauges will be removed from the sampling location, sealed and the dust deposits in each gauge will be determined gravimetrically by an accredited laboratory and expressed as a dust deposition rate in mg/m²/day in accordance with the relevant standards.
- Technical monitoring reports detailing all measurement results, methodologies and assessment of results shall be subsequently prepared and maintained by the Site Manager.

A limit value of 350 mg/m²/day will be used in comparison with recorded values.

8.2.2 Dust Control Measures

The aim is to ensure good site management by avoiding dust becoming airborne at source. This will be done through good design, planning and effective control strategies. The siting of construction activities and the limiting of stockpiling will take note of the location of sensitive receptors and prevailing wind directions in order to minimise the potential for significant dust nuisance. In addition, good site management will include the ability to respond to adverse weather conditions by either restricting operations on-site or using effective control measures quickly before the potential for nuisance occurs.

During working hours, technical staff will be available to monitor dust levels as appropriate; and

At all times, the dust management procedures put in place will be strictly monitored and assessed.

The dust minimisation measures should be reviewed at regular intervals during the construction phase to ensure the effectiveness of the procedures in place and to maintain the goal of minimisation of dust generation. In the event of dust nuisance occurring outside the site boundary,

	Construction Environmental Management Plan	Issue date: 26/03/24	Issue No: 01
--	---	-------------------------	--------------

site activities should be reviewed, and procedures implemented to rectify the problem. Specific dust control measures to be employed are presented below.

Site Routes

Site access routes (particularly unpaved areas) can be a significant source of fugitive dust from construction sites if control measures are not in place. In order to meet the requirements of condition 16 (c), QCC will apply the following measures:

- The most effective means of suppressing dust emissions from unpaved roads is to apply speed restrictions. Studies show that these measures can have a control efficiency ranging from 25% to 80% .
 - A speed restriction of 20 km/hr will be applied as an effective control measure for dust for on-site vehicles or delivery vehicles within the vicinity of the site;
- Bowsers will be available during periods of dry weather throughout the construction period. Research shown found that the effect of surface watering is to reduce dust emissions by 50%. The bower will operate during dry periods to ensure that unpaved areas are kept moist. The required application frequency will vary according to soil type, weather conditions and vehicular use; and
- Any hard surface roads will be swept to remove mud and aggregate materials from their surface while any unsurfaced areas shall be restricted to essential site traffic only.

Excavation

Excavation works during periods of high winds and dry weather conditions can be a significant source of dust.

- During dry and windy periods, and when there is a likelihood of dust nuisance, watering shall be conducted to ensure moisture content of materials being moved is high enough to increase the stability of the soil and thus suppress dust;
- During periods of very high winds (gales), activities likely to generate significant dust emissions should be postponed until the gale has subsided.

The movement of truck containing materials with a potential for dust generation to an off-site location will be enclosed or covered.

Stockpiling


The location and moisture content of stockpiles are important factors which determine their potential for dust emissions. The following measures will be put in place:

- Overburden material will be protected from exposure to wind by storing the material in sheltered parts of the site, where possible;
- Regular watering will take place during dry/windy periods to ensure the moisture content is high enough to increase the stability of the soil and suppress dust

Site Traffic on Public Roads

As required by condition 16 (1) spillage and blow-off of debris, aggregates and fine material onto public roads will be reduced to a minimum by employing the following measures:

- Vehicles delivering material with potential for dust emissions to an off-site location shall be enclosed or covered at all times to restrict the escape of dust;
- Any hard surface site roads will be swept to remove mud and aggregate materials from their surface while any unsurfaced roads shall be restricted to essential site traffic only.
- A power washing facility or wheel cleaning facility will be installed near to the site access (refer to figure 3.1 above) for use by vehicles exiting the site when appropriate, and an example of the washing equipment can be seen in image below.



Insert 7.1 Example of Proposed wheel cleaning equipment example

In accordance with condition 16 (d) Vacuum Road sweepers will be employed to carry out vacuum road sweeping operations to remove any project related dirt and material deposited on the road network by construction / delivery vehicles. Road Sweepers will dispose of material following sweeping of road network, to licensed waste facility.



Fig 5.3 Example Vacuum Road Sweepers

	Construction Environmental Management Plan	Issue date: 26/03/24	Issue No: 01
--	---	-------------------------	--------------

The frequency of road sweeping operations and the frequency of emptying / water changes on the road sweeper unit is likely to vary across the duration of the construction works, depending on the weather and the nature of operations at any given time.

Exposed earth surfaces shall be capped with geotextile and stone capping layer, as soon as practicably possible after excavation / uncovering. Uncapped earth surfaces shall not be trafficked by plant / machinery or construction delivery were practicably possible.

QCC will be responsible for monitoring the condition (and where necessary repairing) stone capped surfaces to ensure that excessive mud / debris is not being tracked onto the surrounding road network.

QCC will provide wheel washing facilities, and any other necessary measures to remove mud and organic material from vehicles exiting site.

8.3 Ecology

The key strategies to be undertaken to minimise impact on the local flora and fauna during site clearing and construction are as follows.

All site clearance works will comply with current legislative requirements and best practice;

Taking measures to limit the working area during the construction phase will reduce the impacts of the development on adjacent areas. The construction area will be clearly delimited by the site boundary and machinery should operate only within this allocated site area;

All re-fuelling of plant, equipment and vehicles will be carried out at the construction site boundary. All fuels, chemicals, liquid and solid waste will be stored in areas bunded in accordance with established best practice guidelines at the construction compound also; and Provision of spill kits;

Provision of a water and sediment management plan, providing for means to ensure that surface water run-off is controlled such that no silt or other pollutants enter local water courses or drains; and

The measures outlined in Section 7.6 will ensure that silt run-off and potential flooding risks are minimised which will protect any ecological receptors associated with the site.

Construction lighting will be designed so as to be sensitive to the potential presence of bats and should adhere to the following guidance:

- Bats & Lighting: Guidance Notes for Planners, engineers, architects and developers (Bat Conservation Trust, 2010);
- Guidance Notes for the Reduction of Obtrusive Light GN01 (Institute of Lighting Professionals, 2011);
- Bats and Artificial Lighting in the UK – Bats and the Built Environment Series. Guidance Note 08/18 (Bat Conservation Trust UK, 2018).

8.4 Noise and Vibration

8.4.1 Noise Criteria

Noise impacts arising from construction activities have the potential to cause annoyance or nuisance to local residents and businesses in the area.

Appropriate criteria relating to permissible construction noise levels for this development are taken from British Standard BS 5228 – 1: 2009 +A1 2014:16: Code of Practice for Noise and Vibration Control on Construction and Open Sites – Noise. The approach adopted here calls for the designation of a noise sensitive location into a specific category (A, B or C) based on existing ambient noise levels in the absence of construction noise.

In accordance with the standard, ambient measured noise levels representative of noise sensitive locations stor

Table 7.1: Threshold of Potential Significant Effect at Dwellings (BS5228-1)

Assessment Category and Threshold Value Period	Threshold Value (dB)		
	Category A ^{A)}	Category B ^{B)}	Category C ^{C)}
Night Time (23:00-07:00)	45	50	55
Evenings and Weekends ^{D)}	55	60	65
Daytime (07:00-19:00) and Saturdays (07:00 – 13:00)	65	70	75

- A) Category A: threshold values to use when ambient noise levels (when rounded to the nearest 5 dB) are less than these values.
- B) Category B: threshold values to use when ambient noise levels (when rounded to the nearest 5 dB) are the same as category A values.
- C) Category C: threshold values to use when ambient noise levels (when rounded to the nearest 5 dB) are higher than category A values.
- D) 19:00–23:00 weekdays, 13:00–23:00 Saturdays and 07:00–23:00 Sundays.

8.4.2 Vibration Criteria

Vibration criteria are taken from BS 5228-2:2009+A1:2014 Code of Practice for Noise and Vibration Control on Construction and Open Sites- Vibration. This document sets the following vibration limits for transient vibration. For buildings or structures that are structurally unsound, lower vibration magnitudes will apply, typically 50% of those for structurally sound buildings. Protected or historic

buildings are not automatically assumed to be more vulnerable to vibration unless they have existing structural defects. The recommend transient vibration thresholds from BS5228-2 for the avoidance of cosmetic damage to light and heavy framed buildings are summarised in Table 7.2.

Table 7.2: *Transient Vibration threshold values for buildings*

Type of Building	Peak component particle velocity in frequency range of predominant pulse <small>Note 1</small>	
	4 Hz to 15 Hz	15 Hz and above
Reinforced or framed structures. Industrial and heavy commercial buildings	50mm/s	
Unreinforced or light framed structures. Residential or light commercial buildings.	15 mm/s at 4 Hz <small>Note 2</small> increasing to 20 mm/s at 15 Hz	20 mm/s at 15 Hz increasing to 50 mm/s at 40 Hz and above

Note 1: Values referred to are at the base of the building.

Note 2: At frequencies below 4 Hz, a maximum displacement of 0.6 mm (zero to peak) is not to be exceeded.

8.4.3 General Noise and Vibration Mitigation

Best practice noise and vibration control measures will be employed by the contractor during the construction phase in order to control noise and vibration impacts at the nearest noise sensitive locations. All works on site shall comply with BS 5228 2009+ A1 2014 (Parts 1 & 2) which gives detailed guidance on the control of noise and vibration from construction activities. This includes guidance on several aspects of construction site mitigation measures, including, but not limited to:

- Selection of quiet plant;
- Noise control at source;
- Screening, and;
- Liaison with the Public

The following key forms of noise control for the site are set out below:

- Site compounds will be located away from noise sensitive boundaries within the site constraints;
- For mobile plant items such as cranes, dump trucks, excavators and loaders, the installation of an acoustic exhaust and or maintaining enclosure panels closed during operation can reduce noise levels by up to 10dB. Mobile plant should be switched off when not in use and not left idling.

	Construction Environmental Management Plan	Issue date: 26/03/24	Issue No: 01
--	---	-------------------------	--------------

- For steady continuous noise, such as that generated by diesel engines, it may be possible to reduce the noise emitted by fitting a more effective exhaust silencer system and avoid idling of engines when not in use.
- For percussive tools, a number of noise control measures include fitting a muffler or sound reducing equipment to the breaker 'tool' and ensure any leaks in the air lines are sealed. Erection of localised screens around breaker or drill bit when in operation in close proximity to noise sensitive boundaries.
- The use of a high quality construction site hoarding will be included around all noise sensitive boundaries.
- For all materials handling, ensure that materials are not dropped from excessive heights, lining drops chutes and dump trucks with resilient materials.
- All items of plant should be subject to regular maintenance. Such maintenance can prevent unnecessary increases in plant noise and can serve to prolong the effectiveness of noise control measures.
- All site staff shall be briefed on noise mitigation measures and the application of best practicable means to be employed to control noise.

8.4.4 Liaison with the Public

The designated environmental liaison officer will be appointed to site during construction works. Any noise complaints will be logged and followed up in a prompt fashion by the liaison officer. In addition, where a particularly noisy construction activity is planned or other works with the potential to generate high levels of noise, or where noisy works are expected to operate outside of normal working hours etc., the liaison officer will inform the nearest noise sensitive locations of the time and expected duration of the noisy works.

Any noise complaints related to activities at the site will be logged and investigated and, where required, measures taken to ameliorate the source of the noise complaint.

8.4.5 Monitoring

During the construction phase, spot check noise monitoring may be required where the construction noise thresholds have the potential to be exceeded at noise sensitive locations. The monitoring shall be carried out by the contractor and used to inform the requirement for any control measures on site to reduce construction noise levels.

Noise monitoring will be conducted in accordance with the International Standard ISO 1996-2:2017 - Description, measurement and assessment of environmental noise - Part 2: Determination of sound pressure levels (ISO 2017)17.

Where required, or requested by the local authority, unattended external noise monitoring will be undertaken at locations on the site boundary closest to sensitive locations. It is considered that it will be appropriate to amend the monitoring program and location as the works progress. Accordingly, monitors may be added, removed or relocated as necessary.

 QUINTAIN	Construction Environmental Management Plan	Issue date: 26/03/24	Issue No: 01
---	---	-------------------------	--------------

The noise monitoring terminals should provide the following at minimum:

- Logging at hourly intervals; and
- Remote access for information download.

Where required (i.e. where there is potential for exceedance of the vibration thresholds for buildings in Table 7.2), or requested by the local authority, vibration monitoring will be installed at the site boundary to monitor Peak Particle Velocity parameter (PPV, mm/s) in the X, Y and Z directions, in accordance with BS ISO 4866: 2010: Mechanical vibration and shock – Vibration of fixed structures – Guidelines for the measurement of vibrations and evaluation of their effects on structures 18.

The mounting of the transducer to the vibrating structure will need to comply with BS EN ISO 5348: 1998: Mechanical vibration and shock – Mechanical mounting of accelerometers 19. In summary, the following ideal mounting conditions apply:

- The transducer and its mountings should be as rigid as possible;
- The mounting surfaces should be as clean and flat as possible;
- Simple symmetric mountings are best, and;
- The mass of the mounting should be small in comparison to that of the structure under test.

8.5 Resource and Waste Management

This section outlines the measures that will be undertaken to minimise the quantity of waste produced at the site and the measures to handle the waste in such a manner as to minimise the effects on the environment. A site-specific RWMP has been prepared by AWN Consulting (CB/227501.0606WMR01) at planning stage and will be adopted by QCC to ensure sustainable and effective waste management throughout the demolition, excavation and construction phases of the project.

Adherence to the RWMP prepared for the construction & demolition works will ensure that the management of waste arising is dealt with in compliance with the provisions of the *Waste Management Act 1996* as amended ⁹, associated Regulations, the *Litter Pollution Act of 1997* as amended ¹⁰ and the *Eastern-Midlands Region Waste Management Plan 2015 – 2021* ¹¹, and that it will achieve optimum levels of waste reduction, re-use and recycling.

Typical waste materials that will be generated from the construction works will include:

- Soil and stones;
- Concrete, bricks, tiles and ceramics;
- Wood, glass and plastics;
- Metals;
- Gypsum-based construction material;
- Paper and cardboard;
- Mixed C&D waste;
- Chemicals (solvents, paints, adhesives, detergents etc.); and

	Construction Environmental Management Plan	Issue date: 26/03/24	Issue No: 01
--	---	-------------------------	--------------

The management of all hazardous waste arisings, if they occur, shall be coordinated in liaison with Health and Safety Management.

8.5.1 Waste Minimisation

Waste minimisation measures proposed are summarised as follows (and are described in more detail in the RWMP):

- Materials will be ordered on an ‘as needed’ basis to prevent over supply;
- Materials will be correctly stored and handled to minimise the generation of damaged materials;
- Materials will be ordered in appropriate sequence to minimise materials stored on site;
- A waste tracking log will be established;
- Sub-contractors will be responsible for similarly managing their wastes; and
- All wood waste generated by site works will be inspected and examined and will be segregated as re-useable wood and scrap wood waste.

8.5.2 Waste Storage

The main waste storage area will be located in the site compound. A dedicated and secure area containing bins, and/or skips, and storage areas, into which all waste materials generated by construction site activities, will be established within the development see Figure 3.1.

Waste materials generated will be segregated on at the site compound, where it is practical. Where the on-site segregation of certain wastes types is not practical, off-site segregation will be carried out. There will be skips and receptacles provided to facilitate segregation at source. All waste receptacles leaving site will be covered or enclosed. The appointed waste contractor will collect and transfer the wastes as receptacles are filled. There are numerous waste contractors in the Dublin Region that provide this service.

The site Resource Manager will ensure that all staff are informed of the requirements for segregation of waste materials by means of clear signage and verbal instruction. Appointed employees will be made responsible for ensuring good site housekeeping.

8.5.3 Pest Management

In accordance with the condition 20 (11) of the grant of planning permission, A pest control operator will be appointed by QCC to manage pest onsite during the construction phase of the project. Organic and food wastes generated by staff will not be stored in open skips, but in closed waste receptacles. Any waste receptacles will be carefully managed to prevent leaks, odours and pest problems

	Construction Environmental Management Plan	Issue date: 26/03/24	Issue No: 01
--	---	-------------------------	--------------

8.5.4 Responsibility

Quintain construction site manager will keep a written record of all quantities and natures of wastes removed from the site are maintained on-site in a waste file (in hardcopy or electronically).

Quintain construction site manager or his/her delegate will be responsible for checking that all contracted waste haulage drivers hold an appropriate waste collection permit for the transport of waste loads and that all waste materials are delivered to an appropriately licensed or permitted waste facility in compliance with the relevant Regulations as outlined in the RWMP.

Quintain construction site manager will carry out regular site inspection audits, to determine the effectiveness of the waste management strategy and will implement the measures under the RWMP and in determining the best methods for waste minimisation, reduction, re-use, recycling and disposal as the construction phase progresses and waste materials are generated.

Prior to commencement of the demolition, excavation and construction activity and removal of any waste off-site, details of the proposed destination of each waste stream will be provided to SDCC, along with waste collection permit numbers.

8.5.5 Surface Water Management

A Construction Surface Waste Management Plan (CSWMP) has been prepared by the project engineers (Waterman Moylan Consulting Engineers Ref 21-055r.009 Construction Surface Water Management Plan) at planning stage which sets out to demonstrate how pollution of watercourses during and after the construction period will be prevented and/or mitigated in line with Specific Objective GI 58 of the development plan.

This document and will be adopted by QCC and it provides a table of mitigation measures to be applied to the project during the construction and demolition phases of the development.

Run-off into excavations/earthworks cannot be prevented entirely and is largely a function of prevailing weather conditions.

Care will be taken to ensure that exposed soil surfaces are stable to minimise erosion. All exposed soil surfaces will be within the main excavation site which limits the potential for any offsite impacts. All run-off will be prevented from directly entering into any water courses as no construction will be undertaken directly adjacent to open water.

No significant dewatering will be required during the construction phase which would result in the localised lowering of the water table. There may be localised pumping of surface run-off from the excavations during and after heavy rainfall events to ensure that the excavation is kept relatively dry.

The following measures will be put in place during the construction phase to ensure protection of surface waterbodies. Construction works are informed by best practice guidance from Inland Fisheries Ireland on the prevention of pollution during development projects:

 Q U I N T A I N	Construction Environmental Management Plan	Issue date: 26/03/24	Issue No: 01
--	---	-------------------------	--------------

- Control of Water Pollution from construction Sites, Guidance for consultants and contractors (C532);
- Environmental Good Practice on Site (3rd edition) (C692).
- Guidelines on Protection of Fisheries During Construction Works in and Adjacent to Waters (2016);
- BPGCS005: Oil Storage Guidelines;
- Control of Water Pollution from Linear Construction Projects: Technical Guidance and Site Guidance (C648)

Surface water discharge from the site will be managed and controlled for the duration of the construction works until the permanently attenuated surface water drainage system of the proposed site is complete. A temporary drainage system shall be installed prior to the commencement of the construction works to collect surface water runoff by the site during construction.

It is envisaged that a number of geotextile lined settling basins and temporary mounding's and/or silt fences will be installed to ensure silts do not flow off site during the construction stage. This temporary surface water management facility will throttle runoff and allow suspended solids to be settled out and removed. All inlets to the settling basins will be 'riprapped' to prevent scour and erosion in the vicinity of the inlet.

8.5.6 Pollution Control

Management of Suspended solids in run-off

Any temporary storage of spoil, hardcore, crushed concrete or similar material will be stored as far as possible from any surface water drains and also stored in receptacles where possible. In order to minimise the risk of contamination, the stockpiled material will be removed off-site as soon as possible. Surface water drain gratings in areas near or close to where stockpiles are located will be covered by appropriate durable polyurethane covers or similar.

There will be no direct pumping of silty water from the works to any watercourse. Sediment entrapment facilities will be installed to reduce sediment discharges to downstream properties and receiving waters. All run-off leaving a disturbed area should pass through a sediment entrapment facility before it exits the site and flows downstream such as straw bales, silt fencing, silt barriers and diversion dams.

Concrete Run-off

No wash-down or wash-out of ready-mix concrete vehicles during the construction works will be carried out at the site within 10 meters of an existing surface water drainage point. Wash-outs will only be allowed to take place in designated areas with an impervious surface.

Accidental Spills and Leaks

	Construction Environmental Management Plan	Issue date: 26/03/24	Issue No: 01
--	---	-------------------------	--------------

No bulk chemicals will be stored within the active construction areas. Temporary oil and fuel storage tanks will be kept in the material storage area in suitable containers and will be appropriately bundled as required.

In accordance with Condition (e) of the grant of planning, containment of all construction-related fuel and oil within specially constructed bunds to ensure that fuel spillages are fully contained. Such bunds shall be roofed to exclude rainwater.

Refuelling of vehicles and the addition of hydraulic oils or lubricants to vehicles will take place in designated areas of the site, where possible, which will be kept away from surface water drains

Spill protection equipment such as absorbent mats, socks and sand will be available to be used in the event of an accidental release during refuelling. Training will be given to appropriate site workers in how to manage a spill event.

The following mitigation measures will be taken at the construction site in order to prevent any spillages to ground of fuels during machinery activities and prevent any resulting soil and/or groundwater quality impacts:

- Refuelling will be undertaken off site where possible;
- Where mobile fuel bowsers are used the following measures will be taken:
 - Any flexible pipe, tap or valve will be fitted with a lock and will be secured when not in use;
 - The pump or valve will be fitted with a lock and will be secured when not in use;
 - All bowsers must carry a spill kit;
 - Operatives must have spill response training; and
 - Portable generators or similar fuel containing equipment will be placed on suitable drip trays.

Monitoring

Weekly checks will be carried out to ensure surface water drains are not blocked by silt, or other items, and that all storage is located at least 10m from surface water receptors. A regular log of inspections will be maintained, and any significant blockage or spill incidents will be recorded for root cause investigation purposes and updating procedures to ensure incidents do not reoccur.

8.5.7 Tree Protection

This section aims to meet the requirements of condition 22 (a) of the grant of planning.

An arborists report has been prepared by John Morgan of Independent trees surveys Ltd and submitted with the planning application.

This report contains details such as a Tree Schedule, a Tree Constraints Plan, an Arboricultural Impact Assessment, and Arboricultural Method Statement and a Tree Impact and Protection Plan.

In general, the report confirms that certain trees / hedgerows on the site will be removed, and certain trees / hedgerows will be retained.

QCC site manager will ensure Trees shall be managed, protected during construction and incorporated into the completed development as per the recommendations within this Arborist Report and that no development will commence until fencing to protect the trees has been erected, as per BS 5837:2005, and that details of ground protection and fencing are submitted to the local planning authority for written approval.

The ground protection will be laid as per Ar6 method statement in accordance with British Standard 5837:2005 (Trees in relation to construction) unless otherwise agreed in writing with SDCC.

The protective fencing will be erected before the commencement of any clearing, demolition and building operations and will be retained until all equipment, machinery and surplus materials have been removed from the site.

Trees being retained will be protected from unnecessary damage during the construction process by effective construction-proof barriers that will define the limits for machinery drivers and other construction staff. Ground protected by the fencing will be known as the Construction Exclusion Zone (CEZ). Sturdy protective fencing will be erected along the points identified in the Tree Protection Plan prior to any soil disturbance and excavation work starting; this is essential to prevent any root or branch damage to the retained trees.

Tree and hedgerow protection and signage as shown in the images below will be put in place to protect the trees and hedgerows outlined in the arborist report.



Figure 1. Protective fence specification

For light access works within the CEZ the installation of suitable ground protection in the form of scaffold boards, woodchip mulch or specialist ground protection mats/plates may be acceptable.

All weather notices will be erected on the fence with words such as: "Tree Protection Fence — Keep Out". When the fencing has been erected, the construction work can commence. The fencing will be inspected on a regular basis during the duration of the construction process and shall remain in

	Construction Environmental Management Plan	Issue date: 26/03/24	Issue No: 01
--	---	-------------------------	--------------

place until heavy building and landscaping work has finished, and its removal is authorised by a qualified arborist.

Trench digging or other excavation works for services etc. will not be permitted in the CEZ unless approved and supervised by a qualified arborist using methods outlined in BS5837: Trees in relation to design, demolition, and construction (2012).

Care will be taken when planning site operations to ensure that wide or tall loads or plant with booms, jibs and counterweights can operate without coming into contact with retained trees. Such contact can result in serious damage to them and might make their safe retention impossible

Materials, which can contaminate the soil, e.g. concrete mixings, diesel oil and vehicle washings, will not be discharged within 10 m of a tree stem.

Fires will not be lit in a position where their flames can extend to within 5 m of foliage, branches or trunk. This will depend on the size of the fire and the wind direction.

Notice boards, wires and such like will not be attached to any trees. Site offices, materials storage and contractor parking will all be outside the CEZ.



Figure 5.8 Signage to be erected on RPZ fencing

 QUINTAIN	Construction Environmental Management Plan	Issue date: 26/03/24	Issue No: 01
---	---	-------------------------	--------------

9 SUMMARY

This CEMP sets out the overall management strategy for excavation and construction works for the proposed development. The CEMP aims to ensure the management of construction activity is carried out in a planned, structured, and considerate manner which minimises the impacts of the works on the local environment, residents and commercial activities in the vicinity of the site. Due to the nature of construction works, there may be unforeseen events which occur at the site and the project team will actively manage any changes and discuss with the relevant authorities, where required. The CEMP should be viewed as a live document that will be updated as the development progress and circumstances change.

	Construction Environmental Management Plan	Issue date: 26/03/24	Issue No: 01
--	---	-------------------------	--------------

REFERENCES

1. British Standards Institution (BSI), BS 6187: 2011 Code of Practice for full and partial demolition (2011).
2. Environmental Protection Agency (EPA) 'Best Practice Guidelines for the Preparation of Resource and Waste Management Plans for Construction & Demolition Projects' (2021).
3. British Standards Institution (BSI), BS EN 12457-2:2002 Characterisation of waste - Leaching - Compliance test for leaching of granular waste materials and sludges. One stage batch test at a liquid to solid ratio of 10 l/kg for materials with particle size below 4 mm (without or with size reduction), (2002).
4. Environmental Protection Agency (EPA), Waste Classification: List of Waste & Determining if Waste is Hazardous or Non-Hazardous (2015)
5. Council Decision 2003/33/EC, establishing criteria and procedures for the acceptance of waste at landfills pursuant to Article 16 of and Annex II to Directive 1999/31/EC.
6. British Standards Institution (BSI), BS EN 1992-3:2006 Eurocode 2: Design of concrete structures. Liquid retaining and containment structures. (2006).
7. Department of Transport, Traffic Signs Manual 2010 – Chapter 8 Temporary Traffic Measures and Signs for Roadworks (2010).
8. Department of Transport, Guidance for the Control and Management of Traffic at Road Works (2010).
9. Department of Transport, Tourism and Sport and Department of Housing, Planning and Local Government, Design Manual for Urban Roads and Streets (2019).
10. Department of Environment, Heritage and Local Government (DOEHLG), Quarries and Ancillary Activities, Guidelines for Planning Authorities (2004).
11. US Environment Protection Agency (USEPA), Compilation of Air Pollutant Emission Factors, AP-42, Fifth Edition (periodically updated) (1986).
12. The Scottish Office – Development Department, Planning Advice Note PAN50 Controlling the Environmental Effects Of Surface Mineral Workings Annex B: The Control of Dust at Surface Mineral Workings (1996).
13. Institute of Air Quality Management (IAQM), Guidance on the Assessment of Dust from Demolition and Construction (2014).
14. USEPA, Fugitive Dust Technical Information Document for the Best Available Control Measures (1997).
15. Bat Conservation Trust, Bats & Lighting: Guidance Notes for Planners, engineers, architects and developers (2018).
16. Institute of Lighting Professionals, Guidance Notes for the Reduction of Obtrusive Light GN01 (2011).
17. Bat Conservation Trust UK, Bats and Lighting in the UK – Bats and the Built Environment Series (2008).
18. Bat Eco Services, Bat Assessment: Barrington Tower, Brennanstown Road, Dublin 18 (2022).
19. International Standard ISO 1996-2:2017 - Description, measurement and assessment of environmental noise - Part 2: Determination of sound pressure levels (ISO 2017).

 QUINTAIN	Construction Environmental Management Plan	Issue date: 26/03/24	Issue No: 01
---	---	-------------------------	--------------

20. British Standards Institution (BSI), BS 5228-2:2009 Code of practice for noise and vibration control on construction and open sites. Vibration (+A1:2014) (2009).
21. British Standards Institution (BSI), BS ISO 4866: 2010: Mechanical vibration and shock – Vibration of fixed structures – Guidelines for the measurement of vibrations and evaluation of their effects on structures (2010).
22. British Standards Institution (BSI), BS EN ISO 5348: 1998: Mechanical vibration and shock – Mechanical mounting of accelerometers (1998).
23. Waste Management Act 1996 (No. 10 of 1996) as amended, including sub-ordinate and associated legislation.
24. Litter Pollution Act 1997 (No. 12 of 1997) as amended
25. Eastern Midlands Waste Region, Eastern-Midlands Region Waste Management Plan 2015 – 2021 (2015).
26. Regional Waste Management Planning Offices, Draft The National Waste Management Plan for a Circular Economy (June 2023).

 QUINTAIN	Construction Environmental Management Plan	Issue date: 26/03/24	Issue No: 01
---	---	-------------------------	--------------

APPENDIX - PHASING LAYOUT AND SITE COMPOUND LOCATIONS