

Appendix 4

PROFILE PARK N/E TREE WORKS SCHEDULE - AUGUST 2022

- In accordance with Section 40 of the Wildlife Act 1976 (as amended 2000) the tree works, and removal of ivy should be scheduled outside of the nesting season (1st of March to 31st of August).
- All tree works are to be carried out in accordance with the *British Standard BS 3998: 2010 Tree Work - Recommendations* and current Health and Safety requirements.
- The trees that need to be removed are marked with red hatched lines on the Tree Removal & Protection Plans.
- The tree works schedule should be presented to the tree owner in advance of any tree works being carried out.
- The removal of ivy should be carried out with handsaws (silky saws) to avoid bark and trunk damage.

Tree No	Tree Species	CAT	Description of Tree works
		BS5837	
Tree works to facilitate development			
T1752- T1753 (3 x trees)	Ash Rowan Horse chestnut	B2	Fell 3 x trees at ground level
T1754- T1756 (3 x trees)	Horse chestnut	C2	Fell 3 x trees at ground level
T1757	Ash	B2	Fell 1 x tree at ground level
T0786- T0791 (6 x trees)	Ash Goat willow	C1	Remove 6 x trees.
H1	Hawthorn, Bramble, Dogrose, Goat Willow, Elm, Ash.	C1	Remove.
T0837	Ash	C1	Fell 1 x tree at ground level
T0002	Ash	C1	Fell 1 x tree at ground level
H7	Hawthorn, elder, elm, bramble, dogrose, ash.	C2	Part remove.

Tree No	Tree Species	CAT	Description of Tree works
		<i>BS5837</i>	
T1769- T1771 (3 x trees)	Monterey Cypress	B2	Fell 3 x trees at ground level
TG1 (9 x trees)	Monterey Cypress, Western balsam popular, Sycamore, Lawson cypress, Apple.	C2	Fell 9 x trees
T1774	Ash	B2	Fell 1 x tree at ground level
TG2 (45 x trees)	Monterey cypress, Western balsam popular, Silver birch, Copper beech	B2	Fell 45 x trees at ground level
T0835	Ash	C1	Remove
T0831	Ash	C1	Remove
T0828 & T0829	Ash	C1	Remove 2 x trees
T0827	Ash	U	Fell 1 x tree at ground level
Recommended Tree Pruning Works			
T1734	Small-leaved Lime	A2	Crown raise over pavement to improve headroom, 2.5 m head clearance over pavement.
T1735	Small-leaved Lime	A2	Crown raise over pavement to improve headroom, 2.5 m head clearance over pavement.
T1736	Small-leaved Lime	A2	Crown raise over pavement to improve headroom, 2.5 m head clearance over pavement.
T1737	Small-leaved Lime	A2	Crown raise over pavement to improve headroom, 2.5 m head clearance over pavement.

Tree No	Tree Species	CAT	Description of Tree works
		<i>BS5837</i>	
T1738	Small-leaved Lime	A2	Crown raise over pavement to improve headroom, 2.5 m head clearance over pavement.
T1739	Small-leaved Lime	A2	Crown raise over pavement to improve headroom, 2.5 m head clearance over pavement.
T1740	Small-leaved Lime	A2	Crown raise over pavement to improve headroom, 2.5 m head clearance over pavement.
T1741	Large-leaved Lime	A2	Crown raise over pavement to improve headroom, 2.5 m head clearance over pavement.
T1742	Large-leaved Lime	A2	Crown raise over pavement to improve headroom, 2.5 m head clearance over pavement.
T1743	Large-leaved Lime	A2	Crown raise over pavement to improve headroom, 2.5 m head clearance over pavement.
T1745	Small-leaved Lime	A2	Crown raise over pavement to improve headroom, 2.5 m head clearance over pavement.
T1746	Small-leaved Lime	A2	Crown raise over pavement to improve headroom, 2.5 m head clearance over pavement.
T1747	Small-leaved Lime	A2	Crown raise over pavement to improve headroom, 2.5 m head clearance over pavement.
T1748	Small-leaved Lime	A2	Crown raise over pavement to improve headroom, 2.5 m head clearance over pavement.

Appendix 5





